

SCHOOL BUILDING COMMITTEE MEETING

SEPTEMBER 21, 2021













Project Management

AGENDA

- 1. Call to Order
- 2. Attendance
- 3. Statement of Audio and Video Recording
- 4. Public Comment

Comments for this meeting may be emailed in advance of the 6:30 p.m. start time to sbc@nps.org.

All comments will be recorded in the record, and all attempts will be made to mention them live during the meeting. Any emails received during the meeting before the public comment period ends will also be attempted to be mentioned.

- 5. Approval of Minutes
- 6. Approval of Invoices and Commitments
- 7. FF&E Procurement
- 8. Technology Procurement
- 9. 230 Mason Road Claim
- 10. Construction Update
 - MAAB Follow-up
 - U10 Playfield Substantial Completion
 - DCAMM Evaluations
- 11. Time Capsule Working Group Update
- 12. New or Old Business
- 13. Committee Questions
- 14. Next Meeting: October 19, 2021
- 15. Adjourn



TECHNOLOGY PURCHASE ORDERS UPDATE

Additional POs for new program needs that were not originally identified or programmed:

PO TECH 017 Hub Tech 15 Additional Teacher Chromebooks

PO TECH 018 Hub Tech

15 additional laptops

26 additional staff Chromebooks

1 additional Chromebook cart with 30 Chromebooks

TOTAL Hub Tech – Additional Technology

See next slide for budget summary.

Seeking a vote for approval of Purchase Orders.

\$4,611.75

\$41,192.19

\$45,803.94

Equipment	Budget	Description	
Network Core Equipment Network Installation and Configuration	\$ 49,000.00	Lot Hub Including all hardware, installation and configuration.	
Network Switches	In Base Contruction Contract	Dual 40Gb to Core.	
Telephone System	\$ 34,595.00	Lot Tidal Reuse Existing Phone System, new IP phones throughout	
Whalley Reconfiguration Services	\$ 15,392.00	Lot WCA To relocated Internet and Fiber to new building	
Internet Service Line	\$ -	For providing Fiber to the building	
Wireless	In Base Contruction Contract	Base Aerohive AP650 with ac technology	
	\$ 98,987.00		
Computers	A		
Teacher LT Computer	\$ 83,525.00	65 Hub Latitude 5410 BTX Base 201-AVCH (\$1375)	
Admin LT Computer	\$ 38,770.77	23 Hub Latitude 5410 BTX Base 201-AVCH (\$1375)	
Admin DT Computer Admin Docking and Monitors	\$ 4,383.78 Included in Admin LT Computer item above	6 Hub Dell Optiplex 3080 SFF XCTO - 210-AVPR (\$791.10) Hub Admin Docking Sation with 27" display(E2720H+210-ARIO WD10	TEC
Student LT/DT Computer	the computer item above	0 Student DT/LT at \$1000/ea	
Teacher Chromebooks	\$ 39,345.68	88 Hub 14" Teacher Chromebooks	
Teacher iPad	Included below in Student iPads	4 APPL Apple iPad with AC and Cover	
Student Chromebooks - 1st Phase	\$ 134,775.30	330 HP Chrome 14" G5 +GMC+Warranty+Setup	
Student Chromebook Carts - 1st Phase	\$ 15,607.24	11 Bretford Charging Cart - Northbridge Standard	
Student Chromebooks	\$ 442,638.90	990 Hub HP Chrome 14" G5 +GMC+Warranty+Setup	
Student Chromebook Carts	\$ 51,078.24	36 Hub Bretford Charging Cart - Northbridge Standard	BUDGE
Studennt iPads	\$ 98,267.00	256 APPL Apple iPad with AC and Cover	
Student iPad Carts	\$ 16,188.40	10 Hub Bretford Charging Cart for iPads including install	
iPad White Glove Sevices	\$ 5,655.00	Lot Hub To update, add apps, MDM and load into carts and cabinets.	
Small Charging Cabinets	\$ 2,361.05	5 Hub Kennsigton AC Lock and Charge	
	\$ 932,596.36	4	
Printers			
MFP Printer	\$ 440.22	1 Hub HPM227df Multifunction B&W Laser Printer	
Work Group Printers	\$ 5,471.88	4 Hub HP610dn B&W Laser Printer	
Audia and Video Equipment	\$ 5,912.10	4	
Audio and Video Equipment Projectors	\$ 271,431.00	79 ProAV Epson 1480Fi with cabling and install	
Document Camera	\$ 24,727.50	75 ProAV Aver doc cam installed	
Admin Flat Panels	\$ 9,404.00	4 ProAV 65" Flat panel displays with cabling and install	Total Drogram
Classroom IFP on Cart	\$ 175,209.00	67 ProAV Promethean Nickel 65" panels	Total Program
Colaboration Room IFP	\$ 38,548.00	7 ProAV Wall mounted Clear Touch, Promethean or other with Chromebox	
Portable Projection System- Gym	\$ 20,664.00	1 ProAV Epson L1750 on a cart	Total Bu
Portable Teacher's Projection Cart	\$ 2,413.00	1 ProAV Epson ultra short throw on Cart	IULAI DU
Spare Projector	\$ 2,345.00	1 ProAV Epson spare projector	
Spare IFP	\$ 1,473.00	1 ProAV Promethean sparer Nickel 65" IFP	
	\$ 546,214.50		Over/L
Other Other			
Chromebook Mice	\$ 8,807.10	930 Hub Logitech B100 Mouse (100% for PreK, K and 1st,50% for 2-5)	Conting
AV equipment for Video Room	\$ 5,722.18	ProAV Video editing and recording equipment	Conting
Apple Equipment for Video Room POS	\$ 12,301.00 \$ 11,873.00	4/10 APPL Four iMacs and 10 iPads and software Voucher 5 Heart Bsaed on Heartland Quote for 5 stations.	<u>_</u>
Multiple Microphones - 6 ELA Rooms	Change as part of Base Contract	Base Will be handeled as a change order to Lightspeed Systems in CD's.	Funds Rema
Maker Space	\$ 8,143.20	2 Hub 3D Printers - Makerbot Replicator+ with warranty, install and suppli	
Spare Pens for Projectors and IFP's	\$ 1,330.00	ProAV IFP and Projector spare pens	u
Wireless Extreme IQ Server	\$ 13,063.30	1 Hub To deal with Changes in Aerohive Wireless Controller	
Admin Phone Side Cars	\$ 4,826.50	21 Tidal Additional Admin phone equipment	
ProAV rework	\$ 8,295.69	PrOAV Rework required for various areas	
White wireless patch cords	\$ 1,994.12	220 Hub White patch cords for AP's in ceilings.	
32" computer display monitors	\$ 1,368.02		
15 Teacher Chromebooks	\$ 4,611,75		
15 Teadher Laptops	\$ 17,403.45		
26 Additional Staff Chromebooks	\$ 8,949.98		
1 adddtional Chromebook Cart with 30 Chromebooks	\$ 10,747.21	1 Hub Chromebook Cart with 30 Chromebooks	
Contingency	\$ 119,436.50 \$ 2,000.00		
Contingency	\$ 2,000.00	Seeking a vote of	Fannraval far
	\$ 2,000.00		
Sub Total	¢ 1 705 140 40		
Sub Total 1236000	\$ 1,705,146.46		
Total	\$ 1,705,146.46		n_{0} n_{1} n_{1} n_{2}
Total Budget	\$ 1,854,000.00	TECHNOLOGY P	
Over/Under	\$ 148,853.54		
Funds Remaining	\$ 150,853.54	1 /	•
X X			

TECHNOLOGY BUDGET SUMMARY UPDATE

Total Programmed	\$1,705,146.46
Total Budget	\$1,854,000.00
Over/Under	\$148,853.54
Contingency	\$2,000.00
Funds Remaining	\$150,853.54

FF&E UPDATE

- Equipment that is not back-ordered has been delivered, and has been placed around the building
- D+W second edition punch list was submitted to furniture vendors first week of September and they continue to work through issues
- Last furniture that was back-ordered is being delivered this week
- As teachers and administrators settle into the building, items are coming up that have caused additional requests...





FF&E UPDATE

CHANGES Aft	er August 20th		REASON:
P.O. #12	MUSIC ARTS - DELETED ITEMS	\$ (4,916.50)	percussion package and PA spec items discontinued/backordered; replacements below
P.O. #48	RED THREAD - EASEL FOR ADMIN	\$ 674.50	missed in initial programming
P.O. #49	RED THREAD - AMTAB DELAY	\$ 1,200.00	cost for vendor to store café tables because of construction delay
P.O. #50	HOME DEPOT - TRASH BINS+RECYLING	\$ 7,523.83	missed specification of classroom trash bins
P.O. #51	CDW-G LISTENING CENTER	\$ 12,310.35	was not picked up by any vendor in initial solicitation - just found
P.O. #52	RED THREAD - STUD. CHAIRS + OTHER FURN.	\$ 79,400.00	multiple items, see breakdown below
P.O. #53	WB MASON - LAMINATORS	\$ 8,072.68	specified laminators discontinued; new spec
P.O. #54	MUSIC ARTS - REPLACED ITEMS	\$ 3,766.72	replacement spec for percussion instrument package and portable PA
P.O. #55	WB MASON - HASKEL PODIUMS	\$ 5,426.72	added teacher podiums, not part of original program
P.O. #56	SCHOOL FURNISHINGS - ELEC. CHANGING TABLES	\$ 19,666.08	change in previous Owner direction on specification
P.O. #57	EDUPORIUM -MAKEY-MAKEY	\$ 2,100.00	vendor supplied one when RFP requested four - three to be added
P.O. #58	ULINE - COMMUNITY PANTRY SHELVING	\$ 701.72	thought this was going to be building-mounted shelving; was not, units to be added
P.O. #59	RED THREAD - SECURING TALL BOOKCASES	\$ 702.50	quote for all admin office shelving; some may not be required
		\$ 136,628.60	

PO FFE 053 DETAIL:	es	stimates	
CHAIRS	\$	23,000.00	Alterations to chairs to better fit range of students in building - some chairs too short
TABLE LEGS	\$	15,200.00	Alterations to tables to better fit range of students in building - some legs too short
SS NEW T01c TABLES	\$	6,500.00	Rise tables added by request - differered from program
KI NEW T.04c TABLES	\$	1,500.00	Music room tables added by request - seating issues
SGR BOOK CASES	\$	13,000.00	Added shelving to accommodate spec. ed. Instructors using these rooms
FILE CAB	\$	1,500.00	Added to accommodate new hires not in original staff count
PLAY FURN	\$	17,100.00	Added to remove need to share play furniture
KI CHAIRS	\$	1,600.00	Owner requested for teacher w/ disability; adding higher chairs at café booth tables
TOTAL	\$	79,400.00	

FIXTURES AND EQUIPMENT ACTUALS BY CATEGORY

CATEGORY	8/17/21 ACTUAL	9/21/21 ACTUAL	VARIANCE
			PO FFE 048, 050, 051,
General Equipment	\$96,243	\$124,824	053 - \$28,581
Kitchen Smallwares	\$10,817	\$10,817	
Gymnasium Fitness Equipment	\$8,576	\$8,576	
OT/PT / Adaptive/ Sp.Ed.	\$40,541	\$60,207	PO FFE 056 - \$19,666
Health Equipment	\$16,854	\$16,854	
Custodial Equipment	\$163,214	\$163,214	
Maker Space Equipment	\$42,641	\$44,741	PO FFE 057 - \$2,100
Art Equipment	\$33,388	\$33,388	
Music Equipment	\$29,122	\$27,972	PO FFE 012/ 054 – net deduct (\$1,150)
Library/ A-V Room Equipment	\$2,182	\$2,182	
Furniture POs	\$32,276	\$119,707	PO FFE 049, 052, 055, 058, 059 - \$87,431)
Equipment Total (Final)	\$475,854	\$612,483	\$136,629



FURNITURE, FIXTURES AND EQUIPMENT OVERALL BUDGET UPDATE

Α	MSBA Overall FF&E budget	\$1,648,000
В	Actual Furniture Cost	\$1,165,122
С	Fixtures and Equipment Budget (Line A) – (Line B)	\$482,878
D	Actual Equipment Cost including new variances	\$612,483
Е	Budget Shortfall (Line C) – (Line D)	(\$129,605)
F	BearCom: Radio Signal Repeater and Programming – Potential cost not known yet	\$9,413
G	Budget Contingency Transfer from Technology	up to \$148,853



Northbridge Elementary School Dedication Ceremony - September 18, 2021 10:00-11:00 a.m.

PROGRAM

Outdoor Ceremony - Main Entrance Plaza

Jill Healy

Michael LeBrasseur

Peter L'Hommedieu

Jeffrey Lundquist

Brian Paulhus

Spencer Pollock Gregory Rosenthal

George Simmons

Jeffrey Tubbs

Melissa Walker

Dore + Whittier Architects

Lee Dore, Principal in Charge

Tim Mullen, Job Captain

Thomas Hengelsberg, Project Manager

Opening Remarks/ Introductions: Joseph Strazzulla, School Building Committee Chair Speaker: Jack McCarthy, Massachusetts School Building Authority Deputy Chief Executive Officer/ Executive Director Remarks: Amy McKinstry, Superintendent of Schools

Ribbon Cutting Ceremony

Indoor Ceremony - Cafeteria

School Administration

Amy McKinstry, Superintendent Nicholas Hoffman, Co-Principal Karlene Ross, Co-Principal

Board of Selectmen

Charles Ampagoomian, Jr. Thomas J. Melia James J. Athanas Alicia M. Cannon Russell Collins

Massachusetts School Building Authority

Jack McCarthy, Deputy Chief Executive Officer/ Executive Director

Symmes Maini & McKee Associates, Inc.

Owner's Project Manager

Joel Seeley, Project Manager Antone Dias, On Site Project Manager Sarah Traniello, Reports Manager



Project Management

School Building Committee Joseph Strazzulla, Chair Paul Bedigian Alicia Cannon Andrew Chagnon Steven Gogolinski

> Town Government Adam Gaudette, Town Manager

School Committee

Steven Falconer

Kathryn Atchue

Brian Paulhus

Allan Richards

Erin Donahue

State Representatives Senator Michael Moore Representative Ryan Fattman Representative David Muradian

Fontaine Brothers, Inc.

Construction Managers

Dave Fontaine, Sr., President Dave Fontaine, Jr., Vice President Rob Day, Senior Project Manager Griffin Couture, Project Engineer Mike Cavanaugh, Superintendent



Ianagement DORE WHITTIER This project was funded in part by the Massachusetts School Building Authority. Image: Content of the second sec

RIBBON CUTTING CEREMONY













RIBBON CUTTING CEREMONY






FONTAINE BROS., INC.

CONSTRUCTION MANAGERS GENERAL CONTRACTORS




SITE MASONRY GATEWAY UPDATE *FINAL SCHEME PER 8/19 SBC MEETING COST: \$75,157*





2 4' HT. ORNAMENTAL STEEL FENCE AND GATE 1"=1-0" SITE MASONRY GATEWAY UPDATE





SITE OVERVIEW: parking construction underway – 9/17

|||||||

CONSTRUCTION UPDATE

SITE OVERVIEW: playground underway

CONSTRUCTION UPDATE

EE 25

SE GAR

800 500

-

Rear view

88 BB

Parking under construction

CONSTRUCTION UPDATE

Parking lot under construction, site electrical 90% complete

Playground under construction – under-drain being installed

Maintenance Shed site location

4 4 4

Parking lot construction and cross-over drive

QUESTION AND ANSWER