



W. Edward Balmer Elementary School
Feasibility Study
Preliminary Project Schedule
Preliminary Project Schedule - Design Development to Construction Phase



W. Edward Balmer Elementary School
Feasibility Study
Preliminary Project Schedule
Preliminary Project Schedule - Design Development to Construction Phase



W. Edward Balmer Elementary School
Feasibility Study
Preliminary Project Schedule
Preliminary Project Schedule - Design Development to Construction Phase

ID	Task Name	Duration	Start	Finish		2017		2018		2019		2020		2021		2022		2023
148	EARLY PACKAGES PROCUREMENT	77 days	5/21/2019	9/9/2019														
149	Early Site Package No. 1	24 days	5/21/2019	6/24/2019														
150	CM Bid Early Site Enabling and Preparation Package	15 days	5/21/2019	6/10/2019														
151	Develop Early Site Enabling and Preparation Package GMP	6 days	6/10/2019	6/17/2019														
152	Award Early Site Enabling and Preparation Package GMP	0 days	6/24/2019	6/24/2019														
153	Early Foundation and Structural Package No. 2	22 days	8/7/2019	9/9/2019														
154	CM Bid Early Foundation and Structure Package	14 days	8/7/2019	8/26/2019														
155	Develop Early Foundation and Structure Package GMP	6 days	8/26/2019	9/3/2019														
156	Award Early Foundation and Structure Package GMP	0 days	9/9/2019	9/9/2019														
157	CONSTRUCTION	665 days	7/23/2019	2/21/2022														
158	Notice to Proceed	0 days	7/23/2019	7/23/2019														
159	Site Mobilization	0 days	9/3/2019	9/3/2019														
160	Substantial Completion - Phase 1 "Enabling Work"	0 days	11/27/2019	11/27/2019														
161	Substantial Completion - Phase 2 "Building Construction"	0 days	6/15/2021	6/15/2021														
162	Final Completion, Closeout and Commissioning	34 days	6/15/2021	7/30/2021														
163	FFE/Technology Installation	34 days	6/15/2021	7/30/2021														
164	Teacher/Staff Move-In	21 days	8/2/2021	8/30/2021														
165	Occupancy	0 days	8/30/2021	8/30/2021														
166	Demolish Existing School	66 days	7/3/2021	10/4/2021														
167	Parking Lot and Playfield Construction	55 days	10/4/2021	12/20/2021														
168	Substantial Completion - Phase 3 "Demolition and Site Work"	0 days	12/20/2021	12/20/2021														
169	Closeout	46 days	12/20/2021	2/21/2022														
170	Final Completion	46 days	12/20/2021	2/21/2022														
171	LEED-S Construction Submission	46 days	12/20/2021	2/21/2022														

