# THE NEW W. EDWARD BALMER SCHOOL

NORTHBRIDGE, MASSACHUSETTS



SCHOOL BUILDING COMMITTEE MEETING

MARCH 5, 2019











# **AGENDA**

# **DD Progress Report**

Additional Soils Testing Results

# **Development of Site and Building Design:**

- Final Site Plan
- Final Floor Plans
- Final Elevations

Architectural Equipment and Specialties
Review of Sound Treatment to Mechanical Equipment



# **DD PROGRESS REPORT**

Working Group Meeting to present DD interiors package

#### 2/27 - 3/5

- Continue with revisions for final DD Set
- Continue review of Minutes items to ensure inclusion in project
- Continue to incorporate User Group comments in pricing documents
- Conference Call with Fire Chief, Fire Protection, & Civil Engineers
- Environmental consultant ongoing lab work & writing up additional building materials testing for abatement and demolition
- Ongoing Mechanical/ Acoustical design work



# **GEO-ENVIRO CONSULTANT REPORT**

- The surface soil testing program consisted of submitting five (5) soil samples for laboratory analysis for the following RCRA 8 Metals: silver, arsenic, barium, cadmium, chromium, mercury, lead, and selenium.
- Screened for total volatile organic compounds (VOCs) none detected
- No RCRA 8 Metals were reported in excess of Massachusetts Contingency Plan (MCP) RCS-1 Reportable Concentrations.
- The observed soils at the sampled locations appear to be suitable for reuse on-site (from an environmental standpoint only), or for offsite transport and disposal consistent with the anti-degradation provisions contained in the MCP at 310 CMR 40.0032(3).

"The arsenic and lead concentrations in the 5 soil samples are consistent with natural background conditions."



# DD UPCOMING SCHEDULE

3/12	DD Draft Estimate Due
3/13-14	Team reviews Draft Estimate
3/15	DD Draft Estimate Reconciliation
	Consider VE as necessary
3/18	DD Final Estimate Due
3/19	SBC reviews Final DD Estimate
	Vote to approve, amend, etc.
3/27	Finalized DD documents from Consultants
4/2	Review final DD documents
	Vote to submit to MSBA
4/3	Submit Conservation Committee permit package
4/5	Submit DD document package to MSBA
4/9	Submit Planning permit package






# DD SITE & LANDSCAPE DESIGN PLAN

• 246 parking spaces









# DD - 1ST FLOOR PLAN: A-B WINGS








# DD - 2<sup>ND</sup> FLOOR PLAN: A-B WINGS







# DD - 3<sup>RD</sup> FLOOR PLAN: A-B WINGS



















WBs - white enamel on steel

TBs – colored cork

### VISUAL DISPLAY BOARDS – TACKLESS PAPER RAILS





#### **TOILET COMPARTMENTS**

- SOLID PLASTIC
- Cleanable, washable, no rust
- Recycled content
- Will specify low to floor

#### FOLDING PANEL PARTITIONS: GYM/ PLATFORM OPENING



- Modernfold 932 Series BOD
- 3 inch thick
- STC-50 rating
- High abuse panel face material:
   black felted fabric on platform
   side, laminate on Gym side
- Mechanical operation





#### **LOCKERS**

Metal is in base estimate


Also looking at solid plastic – similar selling points to plastic toilet partitions.











#### PROPOSED SOUND CONTROL MEASURES

- 6' wood stockade fence at property line
- Dense planting buffers
- Road bermed and down-slope from houses
- Distance
- Trucks: No idling policy (conforms with LEED)

#### Mechanical Equipment:

- Select quieter equipment
- Specify sound attenuators and wraps
- Use sound-absorptive rooftop equipment screens that direct sound upward

### ACOUSTICAL CONSULTANT APPROACH

- Measure background noise levels at key points on site:
  - Neighbors' back yards/ houses
  - Property line at each residence
- MA DEP policy
   no more than +10dB louder than existing background noise
- >10 dB becomes design goal
- Employ design strategies as listed














# SOUND-ABSORPTIVE ROOFTOP EQUIPMENT SCREENS











#### OTHER ACOUSTICAL TREATMENT IDEAS

- Quieter units
- Sound chimneys
- Curb-supported acoustical screens

