







ID	Task Name	Duration	Start	Finish	2014		2019	2024
153	CONSTRUCTION	736 days	6/11/2019	4/21/2022				
154	Notice to Proceed	0 days	6/11/2019	6/11/2019				
155	Site Mobilization	0 days	6/18/2019	6/18/2019				
156	Substantial Completion - Phase 1 "Enabling Work"	43 days	6/18/2019	8/16/2019				
157	50% DCAMM Evaluation	0 days	8/15/2020	8/15/2020				
158	Punch List Start	0 days	4/15/2021	4/15/2021				
159	Punch List Complete	0 days	6/15/2021	6/15/2021				
160	Substantial Completion - Phase 2 "Building Construction"	0 days	6/15/2021	6/15/2021				
161	Final Completion, Closeout and Commissioning	34 days	6/15/2021	7/30/2021				
162	FFE/Technology Installation	34 days	6/15/2021	7/30/2021				
163	Teacher/Staff Move-In	21 days	8/2/2021	8/30/2021				
164	Occupancy	0 days	8/30/2021	8/30/2021				
165	Demolish Existing School	66 days	7/3/2021	10/4/2021				
166	Parking Lot and Playfield Construction	55 days	10/4/2021	12/20/2021				
167	CM Request for Final Payment	0 days	12/20/2021	12/20/2021				
168	Substantial Completion - Phase 3 "Demolition and Site Work"	0 days	12/20/2021	12/20/2021				
169	Closeout	46 days	12/20/2021	2/21/2022				
170	Final Completion	46 days	12/20/2021	2/21/2022				
171	100% DCAMM Evaluation	0 days	2/21/2022	2/21/2022				
172	LEED-S Construction Submission	46 days	12/20/2021	2/21/2022				
173	MSBA Final Payment Reimbursement Request	0 days	3/1/2022	3/1/2022				
174	Commissioning Agent 10-month Inspection	0 days	4/15/2022	4/15/2022				
175	Commissioning Agent Final Report Submission to MSBA	0 days	4/15/2022	4/15/2022				
176	Commissioning Agent Submission of Certification	0 days	4/15/2022	4/15/2022				
177	USGBC Issuance of Certification	0 days	4/21/2022	4/21/2022				