

PROJECT MINUTES

Project: New W. Edward Balmer Elementary School Project No.: 17020 Prepared by: Joel Seeley Meeting Date: 6/18/19 School Building Committee Meeting Meeting No: Re: 46 Location: High School Media Center Time: 6:30pm

Distribution: School Building Committee Members, Attendees (MF)

Attendees:

PRESENT	NAME	AFFILIATION	VOTING MEMBER
	Joseph Strazzulla	Chairman, School Building Committee	Voting Member
	Melissa Walker	School Business Manager	Voting Member
✓	Alicia Cannon	Representative of the Board of Selectmen	Voting Member
	Michael LeBrasseur	Chairman, School Committee	Voting Member
✓	Paul Bedigian	Representative of the Building, Planning, Construction Committee	Voting Member
✓	Steven Gogolinski	Representative of the Finance Committee	Voting Member
	Jeffrey Tubbs	Community Member with building design and/or construction experience	Voting Member
✓	Peter L'Hommedieu	Community Member with building design and/or construction experience	Voting Member
✓	Jeff Lundquist	Community Member with building design and/or construction experience	Voting Member
✓	Andrew Chagnon	Community Member with building design and/or construction experience	Voting Member
✓	Spencer Pollock	Parent Representative	Voting Member
	Adam Gaudette	Town Manager	Non-Voting Member
	Amy McKinstry	Interim Superintendent of Schools	Non-Voting Member
✓	Richard Maglione	Director of Facilities	Non-Voting Member
✓	Karlene Ross	Principal, W. Edward Balmer Elementary School	Non-Voting Member
	Jill Healy	Principal, Northbridge Elementary School	Non-Voting Member
	Gregory Rosenthal	Director of Pupil Personnel Services	Non-Voting Member
	Lee Dore	D & W, Architect	
✓	Thomas Hengelsberg	D & W, Architect	
	David Fontaine	Fontaine Bros, CM	
✓	David Fontaine, Jr	Fontaine Bros, CM	
	David Barksdale	Fontaine Bros, CM	
✓	Jim Mauer	Fontaine Bros, CM	
	Joel Kent	Fontaine Bros, CM	
✓	Joel Seeley	SMMA, OPM	

PROVIDENCE, RHODE ISLAND

Project: New W. Edward Balmer Elementary School

Meeting Date: 6/18/19
Meeting No.: 46
Page No.: 2

Item #	Action	Discussion
46.1	Record	Call to Order, 6:40 PM, meeting opened.
46.2	Record	A. Chagnon announced the meeting will be video and audio recorded with live broadcast and future re-broadcast.
46.3	Record	Public Comment 1. Bruce Frieswick of the Disability Commission indicated Jeff Dugan from MAAB will be reviewing his comments on the plans at the 7/10/19 Commission meeting at 10:00am.
		 Keri Bigness indicated she spoke at the 6/17/19 Selectmen meeting voicing concerns on the project, about the U10 playfield cost, the MSBA 8% sitework reimbursement cap, provision of design drawings and the drainage system design.
46.4	Record	A motion was made by S. Gogolinski and seconded by S. Pollock to approve the 6/12/19 School Building Committee meeting minutes. No Discussion, motion passed unanimous by those attending.
46.5	Record	J. Seeley distributed and reviewed OPM Amendment No. 3, dated 6/18/19 for Owner's Testing and Inspectional Services, in the amount of \$110,000.00 to be charged against ProPay Budget 0602-0000, which has a balance of \$300,000.00, attached.
		Committee Discussion:
		 A. Cannon expressed concern that the quantity of inspection days and amount of specific tests listed by each proposer had significant variation. J. Seeley indicated that each of the proposers' listed amount of inspection days and tests were averaged across each of the proposers and then applied to their submitted rates, which determined the most cost competitive proposer.
		A motion was made by P. Bedigian and seconded by J. Lundquist to approve OPM Amendment No. 3, dated 6/18/19 and recommend signature by A. Cannon. No discussion, motion passed unanimous.
46.6	Record	D. Fontaine distributed and reviewed Amendment No. 1 to the Owner-Construction Manager Agreement for the Early Site Package, dated 6/18/19 in the amount of \$10,815,408.00.
		Committee Discussion:
		 A. Cannon asked what makes up the difference between the \$8,988,403.00 for the Site Subcontractor and the \$10,815,408.00 for the Early Site Package? D. Fontaine reviewed the Summary of Costs sheet which defines the allowances for supporting trades work for plumbing, electrical, scope holds for anticipated sitework not yet finalized and the construction manager's general conditions, requirements, bond, insurance and fee.
		 J. Lundquist indicated that he, P. L'Hommedieu and A. Chagnon reviewed the site subcontractor bids and the amendment and agree with the documents as presented which include typical holds and allowances to manage scope and cost risk.

Project: New W. Edward Balmer Elementary School

Meeting Date: 6/18/19
Meeting No.: 46
Page No.: 3

Item #	Action	Discussion
		3. J. Seeley indicated Town Counsel has reviewed and approved the amendment.
		A motion was made by S. Pollock and seconded by A. Cannon to approve Amendment No. 1 to the Owner-Construction Manager Agreement for the Early Site Package, dated 6/18/19 and recommend signature by A. Cannon. No discussion, motion passed unanimous.
46.7	Record	D. Fontaine distributed and reviewed Authorization Request No. 1 for Subcontract Agreement with Ernest Guigli & Sons, Inc. for the sitework scope, dated 6/11/19 in the amount of \$8,988,403.00.
		A motion was made by J. Lundquist and seconded by A. Cannon to approve Authorization Request No. 1 for Subcontract Agreement with Ernest Guigli & Sons, Inc. for the sitework scope, dated 6/11/19 and recommend signature by A. Cannon. No discussion, motion passed unanimous.
46.8	J. Seeley	J. Seeley distributed and reviewed the 90% Construction Documents Meetings and Agenda Schedule.
		J. Seeley to send out a doodle schedule survey for an alternate date to the August 27, 2019 meeting.
46.9	R. Maglione	R. Maglione will provide direction on the final list of Proprietary Specifications.
46.10	L. Dore	L. Dore to review fence or netting options for the left field line of the baseball field parallel to Crescent Street.
46.11	T. Hengelsberg	T. Hengelsberg to confirm appropriate working clearances for the boiler room equipment.
46.12	J. Seeley	J. Seeley to follow-up with DPW in mid-July on the final flow meter results measuring the existing infiltration and inflow (I/I) from the existing Balmer School on-site sanitary sewer distribution system.
46.13	T. Hengelsberg	T. Hengelsberg to provide clarification on the lock-down versus egress function of the classroom locksets.
46.14	T. Hengelsberg	T. Hengelsberg to provide the approximate cost on the two options that could be pursued relative to credits for Electric Charging Stations: 1) provide and install Electric Charging Stations, including the electrical conduits and cabling connected to the building, and 2) including just the electrical conduits to the building, with the Electric Charging Stations and cabling installed in the future under a separate project.
46.15	J. Kent	J. Kent to develop the NFPA 241 plan.
46.16	Committee J. Seeley	J. Seeley reviewed the role of a Construction Working Group. The Group would be knowledgeable of the day-to-day construction activities, be a conduit to the Committee for construction related information, periodically attend the weekly construction meetings and be authorized to approve up to a certain amount of money for changes that require direction in advance of the monthly Committee meeting.
		Committee members interested in participating in the Construction Working Group to email J. Seeley.
		J. Seeley to include on the agenda for the next Committee meeting.

Project: New W. Edward Balmer Elementary School

Meeting Date: 6/18/19 Meeting No.: 46 Page No.: 4

Item #	Action	Discussion			
46.17	Record	Site Permitting - J. Seeley provided an overview of the site permitting as follows:			
		onservation Commission			
		Conservation Commission to issue final Order of Conditions.			
46.18	Record	Committee Questions - none			
46.19	J. Seeley	Old or New Business			
	D. Fontaine	 T. Hengelsberg indicated the existing topsoil samples have been sent to the lab and the testing results should be back within 2-3 weeks. 			
		R. Maglione indicated the existing emergency generator was tested under full load on 6/14/19 and passed.			
		3. J. Lundquist asked about the status of the gas service connection. J. Seeley indicated that Eversource stated they will not commence engineering until the year the gas service will go into operation. J. Seeley and D. Fontaine are coordinating on the whether the gas service will be used for temporary heat during construction, which may dictate the timing.			
		4. J. Seeley distributed and reviewed the Verizon Easement Application, attached.			
46.20	Record	Next SBC Meeting: 7/2/19 at 6:30 pm at the High School Media Center. The anticipated agenda items are to review the 90% construction documents schedule, design refinements, proprietary specification vote, and approve the Concrete and Steel Package Trade Contractors.			
46. 21	Record	A Motion was made by P. Bedigian and seconded by A. Cannon to adjourn the meeting. No discussion, motion passed unanimous.			

Attachments: Agenda, OPM Amendment No. 3, Amendment No. 1 to the Owner-Construction Manager Agreement for the Early Site Package, Authorization Request No. 1 for Subcontract Agreement with Ernest Guigli & Sons, Inc, 90% Construction Documents Meetings and Agenda Schedule, Verizon Easement Application

The information herein reflects the understanding reached. Please contact the author if you have any questions or are not in agreement with these Project Minutes



PROJECT MEETING SIGN-IN SHEET

Project:

New W. Edward Balmer Elementary School

Project No.:

Meeting No:

Time:

Meeting Date:

17020

6:30pm

46

6/18/2019

Prepared by:

Joel Seeley

Re:

School Building Committee Meeting

Location:

High School Media Center

427 Linwood Avenue, Whitinsville, MA

Distribution:

Attendees, (MF)

SIGNATURE	ATTENDEES	EMAIL	AFFILIATION
	Joseph Strazzulla	jstrazzulla@nps.org	Chairman, School Building Committee
	Melissa Walker	mwalker@nps.org	School Business Manager, MCPPO
uca ann	Alicia Cannon	cannonhome0927@gmall.com	Member, Board of Selectmen, CEO
1 1 1	Michael LeBrasseur	mlebrasseur@nps.org	Chairman, School Committee
& Reguly	Paul Bedigian	bedigianps@cdmsmith.com	Representative of the Building, Planning, Construction Committee
1 Hally	Steven Gogolinski	steve@gogolinskicpa.com	Representative of the Finance Committee
	Jeffrey Tubbs	jtubbs@charter.net	Member of community with architecture, engineering and/or construction experience
200	Peter L'Hommedieu	plhommedieu@shawmut.com	Member of community with architecture, engineering and/or construction experience
1-8-2	Jeff Lundquist	j_lundquist@charter.net,	Member of community with architecture, engineering and/or construction experience
gr	Andrew Chagnon	achagnon@vertexeng.com	Member of community with architecture, engineering and/or construction experience
ent	Spencer Pollock	spencerpollock22@gmail.com	Parent Representative
	Adam Gaudette	agaudette@northbridgemass.org	Town Manager
and 1	Amy McKinstry	amckinstry@nps.org	Interim Superintendent
119 196,	Richard Maglione	rmaglione@nps.org	Building Maintenance Local Official
Ing Cass	Karlene Ross	kross@nps.org	Principal, W. Edward Balmer Elementary School
- W	Jill Healy	jhealy@nps.org	Principal, Northbridge Elementary School
	Gregory Rosenthal	grosenthal@nps.org	Director of Pupil Personnel Services
. ,	Lee P. Dore	lpdore@DoreandWhittier.com	Dore & Whittier Architects
lung	Thomas Hengelsberg	thengelsberg@DoreandWhittier.com	Dore & Whittier Architects
er to	David Fontaine, Jr.	djr@fontainebros.com	Fontaine Bros., Inc.
. 0	David Barksdale	dbarksdale@fontainebros.com	Fontaine Bros., Inc.
n	Jim Mauer	jmauer@fontainebros.com	Fontaine Bros., Inc.
	Joel Kent	jkent@fontainebros.com	Fontaine Bros., Inc.
	Joel Seeley	jseelev@smma.com	SMMA

Project No.:

Meeting Date:

Meeting Time:

Meeting No.

17020

6/18/2019

6:30 PM

46



Agenda

New W. Edward Balmer Elementary School Project: Re:

School Building Committee Meeting

Meeting Location: High School Media Center

427 Linwood Avenue, Whitinsville, MA

Prepared by: Joel G. Seeley

Committee Members (MF) Distribution:

Call to Order

- 2. Public Comments
- 3. Approval of Minutes
- Approval of Invoices and Commitments
- 5. Vote to Award Early Site Package
- 6. Construction Working Group
- 7. New or Old Business
- 8. Committee Questions
- 9. Next Meeting: July 2, 2019
- 10. Adjourn

Page 7 of 14

SCHOOL BUILDING COMMITTEE W. EDWARD BALMER ELEMENTARY SCHOOL

All meetings held at the

High School Media Center at 6:30 PM

unless otherwise noted

MEETINGS SCHEDULE AND AGENDAS

May 6, 2019

DATE	AGENDA
90% Construction Docu	ments Phase
July 2, 2019	BUILDING COMMITTEE MEETING
	Review Overall Construction Document Phase Schedule
	Review 90% Construction Document Schedule
	Review Design Refinements
	Approve Package 2 Trade Contractors
July 16, 2019	BUILDING COMMITTEE MEETING
	Review Design Refinements
	Review MSBA 60% Construction Documents Submission Comments
August 6, 2019	BUILDING COMMITTEE MEETING
	Review Design Refinements
August 27, 2019	BUILDING COMMITTEE MEETING
, tagaet = 1 , = 0 . c	Award Early Concrete and Steel
	Review Reconciled 90% Construction Documents Cost Estimate
	Decide Value Engineering Items
	Vote to Submit 90% Construction Documents Package to MSBA
September 4, 2019	SUBMIT 90% CONSTRUCTION DOCUMENTS PACKAGE TO MSBA
	ADDITIONAL MEETINGS TO BE SCHEDULED



Letter of Transmittal

					Pro	ject #:	17020
					Dat	te:	6/14/2019
Project	:: Northbridge	e: W. Edward	d Balmer Eleme	ntary School			
To		w England, I					
	_	ay Departme	nt				
	365 State S						
		Massachus					
Attention		essette, Jr.					
Regarding	: Easement /	Application -	Verizon and/or	Electric Compa	ny		
hese are tra	ansmitted as	checked be	low:				
☐ Submittals	☐ Drawings	☐.Specification	ns 🔲 Samples	☐ Change Order	Other:	Check	& Easement Application
hese are tra	ansmitted VIA	• *					
■ US Mail	☐ Same Day		Priority (by 10:00am)	☐ Standard Overnigh (by 5:00pm)	t □ Se	cond Day	☐ Ground
☐ Saturday De	elivery						
Copies	Date	Descripti	on				
1	06/14/2019	re: W. Edv	Easement Application – Verizon and/or Electric Company – EWO#4A0HW8G re: W. Edward Balmer Elementary School, 21 Crescent Street, Whitinsville, Massachusetts 01588				
1			eed for 21 Cres 69, Page 342)	scent Street, Wh	itinsville, I	Massach	usetts 01588
1	06/14/2019	SMMA Ch England, l		in the amount o	f \$75.00 p	ayable t	o Verizon New
hese are tra	ansmitted as o	checked be	low:		. ,		
■ For approva	I ■ For y	our use	☐ As requester	d □ For revie	w and comm	ent	
			·				
MARKS							
				,			
				\sim λ	\mathcal{N}		1
			(ram		
			(hear	han.	\mathcal{L}	
	ICoolou MAIA	Hear(ME)		Shrah A Tuna			
Copies To:	JSeeley, MWa	iker(IVIF)	Signed:	Sarah A. Tran	ello		

1000 Massachusetts Avenue Cambridge, MA 02138 617.547.5400

www.smma.com

If enclosures are not as noted, kindly notify us at once.



EASEMENT APPLICATION - VERIZON and/or ELECTRIC COMPANY

Easement Application for Underground and/or Aerial Services. Please complete all applicable sections below so that we may prepare an easement for the project. If a section does not apply, enter "N/A" or simply leave blank. Incomplete or inaccurate information could delay service.

	Property Owner:	Town of Northbridge
	Contact Name:	Adam Gaudette, Town Manager
	Mailing Address:	7 Main Street, Whitinsville, Massachusetts 01588
	Phone Number:	508-234-2095
Project Addr	ess: <u>21 Crescent</u>	Street, Whitinsville, Massachusetts 01588
Recorded De Page <u>342</u> . N	ed along with the follow lote, if multiple deeds ma	TION : Provide a Copy of the Current Owner's (yours) wing Registry of Deeds Information: Book <u>4369</u> , ke up the whole parcel, please include all deeds. If this is of the Land Court Certificate of Title.
		of the Recorded Plan of Land showing the property or, and Page numbers.
		ble) : If the Property Owner is a please provide the following Information:
*Corporation	: Authorized to execut	te documents for the transfer of real estate:
Name		Title:
	•	
Manne	•	
*Trust: Numl Registry of De *LLC: Persor	per of Trustees:eeds Book:	, Name(s):, Declaration of Trust Date:, _, Page te documents for the transfer of real estate: f Good Standing" with the easement application).
*Trust: Numl Registry of De *LLC: Persor (include an o	per of Trustees:eeds Book:	, Name(s):, Declaration of Trust Date:, _, Page te documents for the transfer of real estate: f Good Standing" with the easement application).
*Trust: Numl Registry of De *LLC: Persor (include an o	per of Trustees: eeds Book: ens Authorized to execu	, Name(s):, Declaration of Trust Date:, _, Page te documents for the transfer of real estate: f Good Standing" with the easement application). Title:
*Trust: Numl Registry of De *LLC: Persor (include an o Name Name	ber of Trustees:eeds Book:eeds Book:ens Authorized to execu	, Name(s):, Declaration of Trust Date:, _, Page te documents for the transfer of real estate: f Good Standing" with the easement application). Title:
*Trust: Numl Registry of De *LLC: Persor (include an o Name Name *Partnership for the transfe	ber of Trustees:eeds Book:eeds Book:ens Authorized to execunation of the control of	, Name(s):, Declaration of Trust Date:,, Page te documents for the transfer of real estate: f Good Standing" with the easement application). Title: Title: Persons Authorized to execute documents
*Trust: Numl Registry of De *LLC: Persor (include an o Name Name *Partnership for the transfe	per of Trustees:eeds Book:eeds Book:ens Authorized to executoriginal "Certificate of the control of the contr	, Name(s):, Declaration of Trust Date:,, Page te documents for the transfer of real estate: f Good Standing" with the easement application). Title: Title: Persons Authorized to execute documents

<u>FILING FEE</u>: Enclose a \$75.00 check payable to "Verizon New England, Inc." to pay for the easement recording fee at the Registry of Deeds. Return the application and check to: Right of Way Department, 365 State Street, Springfield, MA 01105.

If you have any questions, please contact Al Bessette at (413) 787-0310 or email at albert.e.bessette.jr@verizon.com

342 See Plan Book 271, Plana 59, 60 + 61

WHITIN MACHINE WORKS				
a corporation duly established under the laws ofMassachusetts				
and having its usual place of business at Whitinsville, Town of Northbridge				
Worcester County, Massachusetts, for consideration paid,				
grants to TOWN OF NORTHBRIDGE				
of Northbridge, Massachusetts with quitchin concusnin				
the badin the land in Northbridge, Massachusetts, more particularly				
bounded and described as follows: [Description and encumbrances, if any]				
thereon situated on the northwesterly side of Crescent Street and on the northeasterly side of North Main Street, in the Village of Whitinsville, in the Town of Northbridge and Commonwealth of Massachusetts, bounded and described as follows: BEGINNING at a granite bound on the northwesterly side of said Crescent Street, which point is the most southerly corner of land of George A. and Mary E. Jones; THENCE S. 55° 57° T., by said Crescent Street, five hundred ninety-seven and fifty-eight one-hundredths (597.58) feet to a granite bound at land of Albert J. and Florence H. Belanger; bound at land of Albert J. and Florence H. Belanger; THENCE N. 33° 23° W., cue hundred ten (110.00) feet to a granite bound at land of Thomas H. and Evelyn Costerman and George an Bdith W. Costerman; THENCE N. 23° 50° W., by said Costerman land, two hundred thirteen and forty-six one-hundredths (213.46) feet to a granite bound at land of Walter E. and Isabel X. Frieswick; THENCE N. 23° 37° T., one hundred eighty-five and three one hundredths (185.03) feet to a granite bound at land of Jean B. and Georgianna Faulhus; THENCE N. 50° 01° T., by said Paulhus land, ninety-four and sixty-two one-hundredths (94.82) feet to a point at the most southerly corner of lot hereinafter described as parcel 2; THENCE N. 58° 55° E., by said Parcel 2, seven hundred thirt five and forty-two one-hundredths (735.42) feet to a point marked by a bronze pin to other land of this grantor; four hundred thirty-two and eleven one-hundredths (432.11) feet to the aforesaid Jones land; THENCE S. 50° 43° W., ninety and eighty-two one-hundredths (78.22) feet to a granite bound; THENCE S. 50° 45° W., ninety-two and four one-hundredths (78.24) feet to the point of beginning. Containing 9.64 Acres more or less. Being a part of the premises conveyed to this grantor in a deed from John C. Whitin, dated January 12, 1870 and recorded with Worcester District Registry of Deeds Book 808, Page 166, a part of the premises conveyed to this grantor in a deed from Peter L				
Page 154. Parcel 2: A certain lot or parcel of land with all improvements thereon, situated northwesterly of the previously-described Parcel				

```
4369
No. I in the Village of Whitinsville in the Town of Northbridge and
Commonwealth of Massachusetts, bounded and described as follows:
              BEGINNING at the most easterly corner of this Parcel 2 at
                                                                                                                  3,43,
a bronze pin, said point being the most northerly corner of lot
described as parcel 1 above;

THENCE S. 58° 55' W., by said Parcel 1, seven hundred thirty-
five and forty-two one-hundredths (735.42) feet to a point at land of
Jean B. and Georgianna Paulhus;
THENCE N. 50° 01'W., by said Paulhus land, seventy-two and fifty-five one-hundredths (72.55) feet to a granite bound at land of
John C. and Elizabeth Torosian;
THENCE N. 33° 47' E., twenty-five (25.00) feet to a granite
bound:
               THENCE N. 61° 13' W., one hundred eighty-nine and seventy-
one one-hundredths (189.71) feet to a drill hole in a stone at land
of Theodore A. and Betty R. Bisson, the last two (2) lines bounded by
said Torosian land;
              THENCE N. 02° 31' W., twenty-five and one one-hundredth
(25.01) feet to an iron pin;
THENCE S. 87° 29' W., eighty-seven and sixty-nine one-
hundredths (37.39) feet to land of Elsie E. and Alice R. Dalton;
THENCE N. 29° 44' W., one hundred eighty-five and thirty-
four one-hundredths (135.34) feet;
              THENCE S. 50° 15' W., one hundred (100.00) feet, the last
two (2) lines bounded by said Dalton land;
THENCE N. 29° 44' W., still continuing by said Dalton land
and land of Russell P. and Stella C. Bailey, one hundred sixty-four (164)
feet to a bronze pin;
THENCE S. 60° 16' W., by said Bailey land, one hundred seventy and thirty-two one-hundredths (170.32) feet to a bronze pin at
the aforesaid North Main Street;

THENCE N. 28° 44' W., by said North Main Street, forty-one and nine one-hundredths (41.09) feet to land of Walter J. and Nancy M.
Pendergast;
THENCE N. 60° 04' E., by said Pendergast land, land of Faul E. and Eileen Powers and land of Raymond S. and Margaret C. Small
three hundred thirty-six and forty-one one-hundredths (336.41) feet to
a drill hole in a stone; THENCE R. 60° 55' E., one hundred sixty and thirty-two one-
hundredths (130.32) feet to a drill hole in a stone;
hundredths (150.32) feet to a drill hole in a stone;

THENCE N. 61° 36' 2., one hundred fifty-three and sixty-four

Che-hundredths (153.64) feet to a drill hole in a stone;

THENCE N. 23° 41' W., sixty-six and seventy-three one-hund-

redths (56.73) feet to a drill hole in a stone;

THENCE N. 31° 56' W., eighty-one and twenty-three one-

hundredths (81.23) feet to a drill hole in a stone;

THENCE N. 42° 31' W., sixty-four and twenty-five one-hundredths

(64.55) feet to a drill hole in a stone;
 ($4.25) feet to a drill hole in a stone;
THENCE N. 35° 33' W., two hundred fifty-seven and eighty-seven one-hundredths (257.87) feet to land of Charles T. and Antoinette E.
O'Reilly, the last six (3) lines bounded by the aforesaid Small land;
               THENCE Mortherly about eighty-eight and two-tenths (88.20)
fect to a drill hole in a stone at land of Ernest and Margaret Baxendale;
THENCE N. 88° 48' E., one hundred sixty-two and forty-nine
one-hundredths (162.49) feet;
THENCE S. 88° 44' E., one hundred seventy-eight and three
one-hundredths (178.93) feet;
THENCE N. 18° 39' E., one hundred forty-eight and four-tenths
(148.40) feet;
               THENCE N. 18° 55' E., two hundred sixteen and seven-tenths
(216.70) feet to the most southerly corner of land of Howard K. and Isabelle Anderson, the last four (4) lines bounded by said Baxendale
land;
               THENCE S. 28° 37' E., by other land of this grantor, thirteen
 hundred three and nine-tenths (1,303.90) feet to the place of beginning.
```

Containing 21.04 Acres more òr less.

deed from John C. Whitin, dated January 12, 1870 and recorded with

Being a part of the premises conveyed to this grantor in a

535

3 4 4

Worcester District Registry of Deeds in Book 808 at Page 166, a part of the premises conveyed to this grantor in a deed from Peter Labo, dated January 22, 1901 and recorded with cold Deeds 1000 and recorded with cold Deeds 1000 and Deeds 10000 and Deeds 1000 and Deeds 1000 and Deeds 1000 and Deeds 1000 an dated January 22, 1901 and recorded with said Deeds Book 1684, Page 252, and also a deed from Peter Labo to this grantor dated May 14, 1904 and recorded with said Deeds Book 1782, Page 154.

A certain lot or parcel of land, situated on the northerly side of Plummer Road, sometimes called Church Street, between Providence Road and Quaker Street, in the Town of Northbridge and Common-wealth of Massachusetts, bounded and described as follows:

BEGINNING at a point on the northerly side of said Plummer Road, which point is the southeasterly corner of land of Norman and Doris Richard and being the southwesterly corner of the lot hereby described;

THENCE N. 33° 00' W., by said Richard land and land of Herman E. and Janet E. Nydam, three hundred eighty-seven and thirteen one-hundredths (387.13) feet to land of Henry E. and Frances P. Nydam;
THENCE S. 81° 57' E., one hundred thirty-six and nine-tenths

(136.90) feet; THENCE S. 77° 04' E., thirty-eight and five-tenths (38.50)

feet: THENCE S. 88° 12' E., two hundred sixteen (216.00) feet to a granite bound at land of the Veterans of Foreign Wars, John and Richard Moran Post #6145 Inc., the last three (3) lines bounded by

said Nydam land; THENCE S. 31° 07' E., by said land of the Veterans of Foreign Wars, John and Richard Moran Post #6145 Inc. one hundred forty-five and seventy-two one-hundredths (145.72) feet to the aforesaid Plummer Road;

THENCE S. 56° 27' W., by said Plummer Road, three hundred and forty-seven one-hundredths (300.47) feet to the point of beginning.

Containing 2.51 Acres more or less.

Subject to the slope and drainage easement of record for the

relocation and improvement of said Plummer Road. Being a part of the premises conveyed to this grantor in a deed from John E. Nydam, dated October 18, 1948 and recorded with Worcester Registry of Deeds Book 2795, Page 584.

Farcel 4: A certain lot or parcel of land, situated on the westerly side of Linwood Avenue, in the Village of Whitinsville, in the Town of Morthbridge and Commonwealth of Massachusetts, bounded and described as follows:

BEGINNING at a point on the westerly side of said Linwood Avenue, which point is the most easterly corner of land of Pierre and Delvina Patey Larochelle and being the most northerly corner of the lot hereby described;

THENCE S. 40° 08' E., forty-three and ninety-four one-hund-

redths (43.94) feet;
THENCE S. 35° 55' E., one hundred ninety-six and ninety-two one-hundredths (196.92) feet, the last two (2) lines bounded by said Linwood Avenue;

Linwood Avenue;

THENCE S. 54° 05' W., one hundred six and forty-three onehundredths (106.43) feet;

THENCE N. 58° 49' W., one hundred seventy-eight and eightythree one-hundredths (178.83) feet to land of Joseph A. and Claire E.
Briard, the last two (2) lines bounded by other land of this grantor;
THENCE N. 30° 22' E., by said Briard land and the aforesaid Larochelle land, one hundred eighty-eight and seventy-eight one-hundredths (188.78) feet to the point of beginning.

Containing 30,014 square feet more or less. The grantor reserves for itself, its successors and assigns, the right to pass and repass on foot over a strip of land twenty (20.00) feet wide and extending from the westerly side of said Linwood Avenue in a southwesterly direction to other land of this grantor. Said right of way is more particularly bounded and described as follows:

BEGINNING at a point on the westerly side of said Linwood Avenue, which point is located by measuring along two (2) courses from the most easterly corner of land of Pierre and Delvina Patey Larochelle as follows:

THENCE S. 40° 08' E., forty-three and ninety-four one-hundredths (43.94) feet;
THENCE S. 35° 55' E., seven and four-tenths (7.40) feet,

said point of beginning being the northeasterly corner of the right of way hereby described;

4369

3.4.5


THENCE S. 35° 55' E., by said Linwood Avenue, twenty and forty-four one-hundredths (20.44) feet;
THENCE S. 42° 17' W., one hundred sixty-six and ninety-three one-hundredths (166.93) feet to the aforesaid other land of this grantor; THENCE N. 58° 49' W., by said other land of this grantor, twenty and thirty-eight one-hundredths (20.38) feet; THENCE N. 42° 17' E., one hundred seventy-five and three one-hundredths (175.03) feet to the point of beginning. Being a part of the premises conveyed to this grantor in a deed from John C. Whitin, dated January 12, 1870 and recorded in the Worcester Registry of Deeds, Book 808, Page 166. This entire conveyance is subject to any and all rights and easements with respect to the maintenance, repair and replacement of sewer pipes and connections thereto, water pipes and connections thereto, gas pipes and connections thereto, power and electric wires and poles, telephone wires and poles and surface water drains, in so far as such rights and easements may exist with respect to the premises herein conveyed. All of the above-described parcels are shown on three plans by G. Bertrand Bibeault dated February, 1963, to be recorded herewith. This entire conveyance is subject to real estate taxes assessed for the year 1963, which the grantee herein assumes and agrees to pay. The consideration for this conveyance is such that no documentary stamps are required. The premises herein conveyed have a present assessed value of no more than Ten Thousand Dollars (\$10,990.00). In witness whereof, the said HRITIN MACHINE WORKS has caused its corporate seal to be hereto affixed and these presents to be signed, acknowledged and delivered in its name and behalf by NORMAN F. GARRETT its Erssident hereto duly authorized, this twenty-fourth. Signed and sealed in the presence of President The Commonwealth of Massachusetto April 24, 1963 Worcester. ss. and acknowledged the foregoing instrument to be the free act and deed of the ... "HITIN MACHINE WORKS

before me,

Summer B. Tilton, News the Person

My Commission expires January 23, 19.65

Recorded May 15, 1963 at 10h. 27m. A. M.





June 17, 2019

Ms. Melissa Walker Business Manager Northbridge Public Schools 87 Linwood Avenue Whitinsville, Massachusetts 01588

Re: New W. Edward Balmer Elementary School

Whitinsville, Massachusetts

Testing and Inspectional Services Proposal

SMMA No. 17020

Dear Ms. Walker:

We are pleased to submit this proposal for the Owner's Testing and Inspectional Services for the new W. Edward Balmer Elementary School Project.

The Owner's Testing Services is to provide on-site material testing and inspection of soils, concrete, asphalt, masonry, steel and roofing. We have requested proposals from four (4) companies that provide these services. The companies are:

- 1. Allied Testing Laboratories, Inc.
- 2. Fenagh Engineering and Testing
- 3. John Turner Consulting
- 4. Yankee Engineering & Testing, Inc.

The proposal from Yankee Engineering & Testing, Inc. dated June 10, 2019 is the most cost competitive. Their budget is \$73,975.00 as defined in the attached Proposal Comparison Form, dated June 17, 2019. The final cost is dependent upon how many actual inspection and tests are performed. We recommend a budget of \$100,000 be established, with the final invoiced cost based on the actual number of inspections and tests performed.

The Total Project Budget, ProPay Code 0602-0000, includes an allowance of Three Hundred Thousand Dollars (\$300,000.00) for Owner's Testing Services.

The cost for Yankee Engineering & Testing, Inc.'s services will be billed at our cost plus 10% in accordance with Article 10 of our Contract up to a budget of \$110,000.00. I will call you to review.

I will call you to review.

Very truly yours,

SMMA | Symmes Maini & McKee Associates

Project Director

www.smma.com

cc: contract file, Antone Dias, Sarah Traniello

enclosures: Proposals from Allied Testing Laboratories, Inc., Fenagh Engineering and Testing, John Turner Consulting,

Yankee Engineering & Testing, Inc.

ATTACHMENT B

CONTRACT FOR PROJECT MANAGEMENT SERVICES AMENDMENT NO. 3

WHEREAS, the Northbridge Public Schools ("Owner") and Symmes, Maini & McKee Associates, Inc. (SMMA), (the "Owner's Project Manager") (collectively, the "Parties") entered into a Contract for Project Management Services for the W. Edward Balmer Elementary School Project (Project Number 201502140001) at the W. Edward Balmer Elementary School on February 14, 2017 "Contract"; and

WHEREAS, effective as of <u>June 18, 2019</u>, the Parties wish to amend the Contract, as amended:

NOW, THEREFORE, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

- 1. The Owner hereby authorizes the Owner's Project Manager to perform services for the Design Development Phase, the Construction Phases, and the Final Completion Phase of the Project, pursuant to the terms and conditions set forth in the Contract, as amended.
- For the performance of services required under the Contract, as amended, the Owner's Project Manager shall be compensated by the Owner in accordance with the following Fee for Basic Services:

Fee for Basic Services: Original Contract		Prior Amendments	This Amendment	After this Amendment	
Feasibility Study Phase	\$ 60,000.00	\$ 0.00	\$ 0.00	\$ 60,000.00	
Schematic Design Phase	\$ 45,000.00	\$ 0.00	\$ 0.00	\$ 45,000.00	
Design Development Phase		\$ 180,250.00	\$ 0.00	\$ 180,250.00	
Construction Document Phase		\$ 253,275.00	\$ 0.00	\$ 253,275.00	
Bidding Phase		\$ 95,050.00	\$ 0.00	\$ 95,050.00	
Construction Phase		\$1,912,599.00	\$ 110,000.00	\$ 2,022,599.00	
Completion Phase		\$ 120,080.00	\$ 0.00	\$ 120,080.00	
Total Fee	\$105,000.00	\$2,561,254.00	\$ 110,000.00	\$ 2,776,254.00	

This Amendment is a result of:	Provide	lesting and	Inspectional	Services.	Work to b	<u>е</u>
performed under ProPay Code	0602-0000.		-			
•						

3.	The Construction Budget shall be as follow	s:			
	Original Budget:	\$ <u>79,492,662.00</u>			
	Amended Budget	\$ <u>79,492,662.00</u>			
4.	The Project Schedule shall be as follows:				
	Original Schedule:	<u>December 20, 2021</u>			
	Amended Schedule	<u>December 20, 2021</u>			
5.		ovided through the Owner's Project Manager ner's Project Manager assumes no liability for			
6.	5. This Amendment contains all of the terms and conditions agreed upon by the Parties as amendments to the original Contract, as amended. No other understandings or representations, oral or otherwise, regarding amendments to the original Contract, as amended, shall be deemed to exist or bind the Parties, and all other terms and conditions of the Contract, as amended, remain in full force and effect.				
Ov	WITNESS WHEREOF, the Owner, with the vner's Project Manager have caused this An thorized officers.	prior approval of the Authority, and the nendment to be executed by their respective			
O۱	VNER				
<u>Ali</u>	cia Cannon (print name)				
Во	ard of Selectmen, Town of Northbridge				
	(print title)				
Ву	(signature)				
Da	iteJune 18, 2019				
O۱	VNER'S PROJECT MANAGER				
<u>Jo</u>	el G. Seeley (print name)				
	oject Director, Symmes Maini & McKee Asso	ociates, Inc. (SMMA)			
	(print title)	•			
Ву	(signature)				
Da	DateJune 18, 2019				



June 10, 2019

Yankee Engineering & Testing, Inc. (via lnfo@YankeeEngineering.com)
10 Mason Street
Worcester, Massachusetts 01609

Re: W. Edward Balmer Elementary School

Whitinsville, Massachusetts

Testing and Inspection Services / Request for Proposals

SMMA No. 17020

Dear Sir/Madam:

We are writing to request your proposal for testing and inspection services on the above project.

The scope of the project involves the construction, approximately 167,352 SF, of the new three-story W. Edward Balmer Elementary School behind the existing W. Edward Balmer Elementary School housing grades PreK-5 at 21 Crescent Street, Whitinsville, Massachusetts. Construction is anticipated to commence July 2019.

The scope of testing and inspection services are as defined in Attachment A, appended hereto and the Design Development Documents. Copies of the 60% Construction Documents Pricing Set can be downloaded using the following hyperlink: 60% CD Pricing Set - May 17, 2019

Provide the unit price for each item of testing and inspection services. Unit prices should include all associated costs such as travel, phone, deliveries and reproduction. Base proposal on the personnel, equipment and facilities required to perform testing and inspection services of the material quantities indicated on the Drawings or Specifications, and for the periods of time estimated to complete the various portions of the construction.

Submit current Certificate of Liability Insurance with proposal.

Provide unit prices and estimated number of tests and inspections to establish a cost range of services for the following. The list is not an all-inclusive listing of tests and inspections required for this work.

FIELD INSPECTION SERVICES

<u>Soils</u>

Experienced soils inspector for control of compaction operations and field density tests by the sand cone or nuclear method	\$ <u>315</u> /day
Estimated number of days required Subtotal estimated cost of Field Soils Compaction Testing	170 \$ 53,550
<u>Asphalt</u>	
Thickness testing of the binder and wearing courses (+/-1/16 inch)	\$ <u>50</u> test
Estimated number of tests required	48
Subtotal estimated cost of Asphalt Testing Services	\$ <u>2,400</u>



\$<u>1,025</u>

Cast In Place Concrete	
Inspect placement of reinforcing steel	\$ <u>205</u> /day
Estimated number of days required	60
Experienced licensed field inspector to test plastic concrete for slump, air content, temperature and to fabricate 6"x12" test cylinders	\$ <u>190</u> /day
Estimated number of days required	60
Subtotal estimated cost of Field Concrete Testing Services	\$ <u>23,700</u>
<u>Masonry</u>	
Experienced masonry field inspector to monitor construction including mortar, grout, reinforcing, curing, etc.	\$ <u>315</u> /day
Estimated number of days required	30
Subtotal estimated cost of Masonry Testing Services	\$ <u>9,450</u>
Structural Steel, Steel Joists and Steel Deck	
Inspection of structural steel, steel joists and steel deck at the fabrication plant	\$ <u>695</u> /day
Field inspection of steel joists including bridging, welding and bolting	\$ <u>205</u> /day
Estimated number of days required	6
Field inspection of structural steel erection including welding and high strength bolting	\$ <u>205</u> /day
Estimated number of days required	6
Field inspection of steel deck installation including welding and mechanical fasteners	\$ <u>205</u> /day
Estimated number of days required	5
Non-destructive testing of full penetration welds	\$ <u>800</u> /Day
Estimated number of days required	4
Subtotal estimated cost of Steel Testing Services	\$ <u>7,380</u>
Roofing	
Inspection of roofing, flashing, accessories and skylight installation	\$ <u>245</u> /day
Estimated number of days required	5
Subtotal estimated cost of Roofing Inspection Services	\$ <u>1,225</u>
Exterior Walls	
Field inspection of exterior light gauge metal framing and curtainwall systems for size, spacing and attachment	\$ <u>205</u> /day
Estimated number of days required	5

Subtotal estimated cost of Exterior Walls Inspection Services

June 10, 2019 Page 3 of 9



LABORATORY TESTING

<u>Soils</u>			
Washed Sieve Analysis (ASTM C36, C117)	\$ <u>110</u> /test		
Estimated number of tests required Subtotal of Washed Sieve Analysis Testing	30 \$_3300_		
Hydrometer Analysis (ASTM D422)	\$ <u>100</u> /test		
Estimated number of tests required	5		
Subtotal of Hydrometer Analysis Testing	\$ 500		
Moisture Density Relation (ASTM D1557, D698)	\$ <u>125</u> /test		
Estimated number of tests required Subtotal of Moisture Density Testing	<u>15</u> \$ <u>1,875</u>		
<u>Concrete</u>			
Concrete Test Cylinders (6"x12")	\$ <u>18</u> /test		
Estimated number of tests required Subtotal of Concrete Cylinder Testing	280 \$ 5,040		
Mix Design Review	\$ <u>375</u> /ea		
Estimated number of reviews required Subtotal of Mix Design Review	3 \$_1,125_		
<u>Masonry</u>			
Mortar Cubes (2") or cylinders (3"x6")	\$ <u>15</u> /test		
Estimated number of tests required Subtotal of Mortar Cubes or Cylinder Testing	<u>60</u> \$_900		
Prisms	\$ <u>15</u> /test		
Estimated number of tests required Subtotal of Prisms Testing	<u>48</u> \$ <u>720</u>		
MISCELLANEOUS (AS APPLICABLE)			
Travel time to and from the project site	\$ <u>n/a</u>		
Mileage to and from the project site	\$ <u>n/a</u>		
Estimated number of trips to site			
Subtotal of Estimated Travel Time & Mileage	\$ <u>n/a</u>		
Sample transportation	\$ <u>55</u>		
Estimated number of sample transports	20		
Subtotal of Estimated Sample Transportation	\$ <u>1,100</u>		
TOTAL OF ESTIMATED TESTING & INSPECTION SERVICES	\$ <u>113,29</u> 0		

1000 Massachusetts Avenue Cambridge, MA 02138 617.547.5400

www.smma.com

June 10, 2019 Page 4 of 9



The proposal shall include the following items:

- Resumes of Project Manager and Field Technicians proposed for the duration of the project.
- Documentation of insurance with the following limits: (i) professional liability insurances of not less than \$2,000,000 (ii) comprehensive general liability ("CGL") insurance of not less than \$1,000,000 (iii) statutory workers' compensation insurance coverage (iv) employer's liability insurance of not less than \$1,000,000 and (v) umbrella or excess liability insurance of not less than \$1,000,000 covering over the CGL and employer's liability coverage.
- · List of similar projects completed in Massachusetts

Thank you for your interest in this proposal and we look forward to receiving your response to SMMA on or before June 17, 2019 at 12:00 PM. Thank you.

Very truly yours,

SMMA | Symmes Maini & McKee Associates

Joel G. Seeley Project Director

cc: (MF)

enclosures: Attachment A - Scope of Services For Independent Laboratory Testing & Inspection



June 10, 2019

Allied Testing Laboratories (via info@alliedtestinglaboratories.com)
115 St. George Road
Springfield, Massachusetts 01104

Re: W. Edward Balmer Elementary School

Whitinsville, Massachusetts

Testing and Inspection Services / Request for Proposals

SMMA No. 17020

_{\$} 500

Dear Sir/Madam:

We are writing to request your proposal for testing and inspection services on the above project.

The scope of the project involves the construction, approximately 167,352 SF, of the new three-story W. Edward Balmer Elementary School behind the existing W. Edward Balmer Elementary School housing grades PreK-5 at 21 Crescent Street, Whitinsville, Massachusetts. Construction is anticipated to commence July 2019.

The scope of testing and inspection services are as defined in Attachment A, appended hereto and the Design Development Documents. Copies of the 60% Construction Documents Pricing Set can be downloaded using the following hyperlink: 60% CD Pricing Set - May 17, 2019

Provide the unit price for each item of testing and inspection services. Unit prices should include all associated costs such as travel, phone, deliveries and reproduction. Base proposal on the personnel, equipment and facilities required to perform testing and inspection services of the material quantities indicated on the Drawings or Specifications, and for the periods of time estimated to complete the various portions of the construction.

Submit current Certificate of Liability Insurance with proposal.

Subtotal estimated cost of Asphalt Testing Services

Provide unit prices and estimated number of tests and inspections to establish a cost range of services for the following. The list is not an all-inclusive listing of tests and inspections required for this work.

FIELD INSPECTION SERVICES

<u>Soils</u>

Experienced soils inspector for control of compaction operations and field density tests by the sand cone or nuclear method	_{\$} 375 _{/day}
Estimated number of days required Subtotal estimated cost of Field Soils Compaction Testing	30 <u>\$11,250</u>
<u>Asphalt</u>	
Thickness testing of the binder and wearing courses (+/-1/16 inch)	<u>\$50</u> test
Estimated number of tests required	10



Cast In Place Concrete	
Inspect placement of reinforcing steel	\$ 300 _{/day}
Estimated number of days required	<u> 15 </u>
Experienced licensed field inspector to test plastic concrete for slump, air content, temperature and to fabricate 6"x12" test cylinders	\$ <u>350</u> /day
Estimated number of days required	50
Subtotal estimated cost of Field Concrete Testing Services	\$ <u>22,000</u>
<u>Masonry</u>	
Experienced masonry field inspector to monitor construction including mortar, grout, reinforcing, curing, etc.	\$ <u>300</u> /day
Estimated number of days required	15
Subtotal estimated cost of Masonry Testing Services	\$ <u>4500</u>
Structural Steel, Steel Joists and Steel Deck	
Inspection of structural steel, steel joists and steel deck at the fabrication plant	\$ <u>500</u> /day
Field inspection of steel joists including bridging, welding and bolting	_{\$} 450 _{/day}
Estimated number of days required	10
Field inspection of structural steel erection including welding and high strength bolting	\$ <u>450</u> /day
Estimated number of days required	10
Field inspection of steel deck installation including welding and mechanical fasteners	\$ <u>450</u> /day
Estimated number of days required	5
Non-destructive testing of full penetration welds	<u>\$_100_/test</u>
Estimated number of days required	10
Subtotal estimated cost of Steel Testing Services	\$ <u>12,750</u>
<u>Roofing</u>	
Inspection of roofing, flashing, accessories and skylight installation	_{\$} 350 _{/day}
Estimated number of days required	10
Subtotal estimated cost of Roofing Inspection Services	\$ <u>3,500</u>
Exterior Walls	
Field inspection of exterior light gauge metal framing and curtainwall systems for size, spacing and attachment	<u>\$450</u> _{/day}
Estimated number of days required	10
Subtotal estimated cost of Exterior Walls Inspection Services	\$ <u>4,500</u>



\$_3,750

\$<u>89,350</u>

LABORATORY TESTING	
<u>Soils</u>	
Washed Sieve Analysis (ASTM C36, C117)	\$ <u>85</u> /test
Estimated number of tests required Subtotal of Washed Sieve Analysis Testing	5 \$ <u>425</u>
Hydrometer Analysis (ASTM D422)	<u>\$_100_/test</u>
Estimated number of tests required Subtotal of Hydrometer Analysis Testing	2 \$_200
Moisture Density Relation (ASTM D1557, D698)	<u>\$ 125 _{/test}</u>
Estimated number of tests required Subtotal of Moisture Density Testing	5 <u>\$ 625</u>
<u>Concrete</u>	
Concrete Test Cylinders (6"x12")	<u>\$_12/test</u>
Estimated number of tests required Subtotal of Concrete Cylinder Testing	700 \$ <u>8,400</u>
Mix Design Review	_{\$} 100 _{/ea}
Estimated number of reviews required Subtotal of Mix Design Review	3 \$ <u>300</u>
<u>Masonry</u>	
Mortar Cubes (2") or cylinders (3"x6")	<u>\$_15/test</u>
Estimated number of tests required Subtotal of Mortar Cubes or Cylinder Testing	30 \$_450
Prisms	<u>\$50</u> /test
Estimated number of tests required Subtotal of Prisms Testing	<u>4</u> <u>\$200</u>
MISCELLANEOUS (AS APPLICABLE)	
Travel time to and from the project site	_{\$} 85
Mileage to and from the project site	_{\$} 75
Estimated number of trips to site	100
Subtotal of Estimated Travel Time & Mileage	\$ <u>16,000</u>
Sample transportation	<u>\$_75</u>
Estimated number of sample transports	50

Subtotal of Estimated Sample Transportation



Proposal to Provide Construction Materials Inspection/Testing for W. Edward Balmer Elementary School



Submitted on: June 17, 2019

Submitted By: Fenagh, LLC 8 Thorndike Street Everett, MA 02149 Phone: 617.938.3774

Phone: 617.938.3777 Fax: 617.344.0478 Submitted to:
Joel Seeley
Project Director
Symmes Maini & McKee Associates
1000 Massachusetts Avenue
Cambridge, MA 02138





June 10, 2019

Mr. Joseph Francisco (via jfrancisco@fenaghengineering.com) Fenagh Engineering and Testing 8 Thorndike Street Everett, Massachusetts 02149

Re: W. Edward Balmer Elementary School Whitinsville, Massachusetts Testing and Inspection Services / Request for Proposals

SMMA No. 17020

Dear Mr. Francisco:

We are writing to request your proposal for testing and inspection services on the above project.

The scope of the project involves the construction, approximately 167,352 SF, of the new threestory W. Edward Balmer Elementary School behind the existing W. Edward Balmer Elementary School housing grades PreK-5 at 21 Crescent Street, Whitinsville, Massachusetts. Construction is anticipated to commence July 2019.

The scope of testing and inspection services are as defined in Attachment A, appended hereto and the Design Development Documents. Copies of the 60% Construction Documents Pricing Set can be downloaded using the following hyperlink: 60% CD Pricing Set - May 17, 2019

Provide the unit price for each item of testing and inspection services. Unit prices should include all associated costs such as travel, phone, deliveries and reproduction. Base proposal on the personnel, equipment and facilities required to perform testing and inspection services of the material quantities indicated on the Drawings or Specifications, and for the periods of time estimated to complete the various portions of the construction.

Submit current Certificate of Liability Insurance with proposal.

Provide unit prices and estimated number of tests and inspections to establish a cost range of services for the following. The list is not an all-inclusive listing of tests and inspections required for this work.

FIELD INSPECTION SERVICES

Soile

<u>30118</u>	
Experienced soils inspector for control of compaction operations and field density tests by the sand cone or nuclear method	\$ <u>^{336.00}</u> /day
Estimated number of days required Subtotal estimated cost of Field Soils Compaction Testing	\$
<u>Asphalt</u>	
Thickness testing of the binder and wearing courses (+/-1/16 inch)	\$ <u></u>
Estimated number of tests required	
Subtotal estimated cost of Asphalt Testing Services	\$

June 10, 2019 Page 2 of 9



Cast In Place Concrete	
Inspect placement of reinforcing steel	\$/day
Estimated number of days required	
Experienced licensed field inspector to test plastic concrete for slump, air content, temperature and to fabricate 6"x12" test cylinders	\$ <u>216.00</u> /day
Estimated number of days required	
Subtotal estimated cost of Field Concrete Testing Services	\$
<u>Masonry</u>	
Experienced masonry field inspector to monitor construction including mortar, grout, reinforcing, curing, etc.	\$ <u></u>
Estimated number of days required	
Subtotal estimated cost of Masonry Testing Services	\$
Structural Steel, Steel Joists and Steel Deck	
Inspection of structural steel, steel joists and steel deck at the fabrication plant	\$_440.00_/day
Field inspection of steel joists including bridging, welding and bolting	\$/day
Estimated number of days required	
Field inspection of structural steel erection including welding and high strength bolting	\$_520.00 /day
Estimated number of days required	
Field inspection of steel deck installation including welding and mechanical fasteners	\$_440.00_/day
Estimated number of days required	
Non-destructive testing of full penetration welds	\$/day
Estimated number of days required	
Subtotal estimated cost of Steel Testing Services	\$
Roofing	
Inspection of roofing, flashing, accessories and skylight installation	\$ <u></u> /day
Estimated number of days required	
Subtotal estimated cost of Roofing Inspection Services	\$
Exterior Walls	
Field inspection of exterior light gauge metal framing and curtainwall systems for size, spacing and attachment	\$_440.00_/day
Estimated number of days required	
Subtotal estimated cost of Exterior Walls Inspection Services	\$

June 10, 2019 Page 3 of 9



LABORATORY TESTING

LABORATORY TESTING	
<u>Soils</u>	
Washed Sieve Analysis (ASTM C36, C117)	\$_65.00_/test
Estimated number of tests required Subtotal of Washed Sieve Analysis Testing	\$
Hydrometer Analysis (ASTM D422)	\$/test
Estimated number of tests required Subtotal of Hydrometer Analysis Testing	\$
Moisture Density Relation (ASTM D1557, D698)	\$ <u></u>
Estimated number of tests required Subtotal of Moisture Density Testing	\$
<u>Concrete</u>	
Concrete Test Cylinders (6"x12")	\$ <u>/test</u>
Estimated number of tests required Subtotal of Concrete Cylinder Testing	\$
Mix Design Review	\$ <u></u> /ea
Estimated number of reviews required Subtotal of Mix Design Review	\$
<u>Masonry</u>	
Mortar Cubes (2") or cylinders (3"x6")	\$ <u>/test</u>
Estimated number of tests required Subtotal of Mortar Cubes or Cylinder Testing	\$
Prisms	\$ <u></u>
Estimated number of tests required Subtotal of Prisms Testing	\$
MISCELLANEOUS (AS APPLICABLE)	
Travel time to and from the project site	\$ <u>100.00</u>
Mileage to and from the project site	\$ <u>45.00</u>
Estimated number of trips to site	
Subtotal of Estimated Travel Time & Mileage	\$
Sample transportation	<u>\$ 15.00</u>
Estimated number of sample transports	
Subtotal of Estimated Sample Transportation	\$

TOTAL OF ESTIMATED TESTING & INSPECTION SERVICES

June 10, 2019 Page 4 of 9



The proposal shall include the following items:

- Resumes of Project Manager and Field Technicians proposed for the duration of the project.
- Documentation of insurance with the following limits: (i) professional liability insurances of not less than \$2,000,000 (ii) comprehensive general liability ("CGL") insurance of not less than \$1,000,000 (iii) statutory workers' compensation insurance coverage (iv) employer's liability insurance of not less than \$1,000,000 and (v) umbrella or excess liability insurance of not less than \$1,000,000 covering over the CGL and employer's liability coverage.
- · List of similar projects completed in Massachusetts

Thank you for your interest in this proposal and we look forward to receiving your response to SMMA on or before June 17, 2019 at 12:00 PM. Thank you.

Very truly yours,

SMMA | Symmes Maini & McKee Associates

Joel G. Seeley Project Director

cc: (MF)

enclosures: Attachment A - Scope of Services For Independent Laboratory Testing & Inspection



June 14, 2019

Mr. Joel G. Seeley Project Director SMMA | Symmes Maini & McKee Associates 1000 Massachusetts Avenue Cambridge, MA 02138 Ph: 617.520.9403

W. Edward Balmer Elementary School
Whitinsville, Massachusetts
SMMA | Symmes Maini & McKee Associates
JTC Proposal #19-416

Dear Mr. Seeley:

jseeley@smma.com

John Turner Consulting, Inc. (JTC) is pleased to submit this proposal for materials testing and special inspection services for the W. Edward Balmer Elementary School project located at 21 Crescent Street in Whitinsville, MA. We are prepared to provide responsive and high quality technical and professional services to SMMA.

For over 22 years, JTC has provided materials testing services, construction engineering and inspections, geotechnical engineering, environmental engineering, and special inspections to public and private clients throughout New England. We have successfully provided these services for more than 200 municipal and school projects throughout New England. K-12 school projects within Massachusetts, include the following:

- Angier Elementary School Newton, MA
- Caleb Dustin Hunking Schools Haverhill, MA
- Central High School Science Laboratory Construction – Springfield, MA
- Clarke and Diamond Schools Lexington, MA
- Easthampton High School East Hampton, MA
- Grafton School Worcester, MA
- Holbrook School PreK-12 Holbrook, MA
- JFK Middle School Hudson, MA
- Jacob Hiatt School Worcester, MA
- Lincoln Street School Northborough, MA
- Longmeadow High School Longmeadow, MA
- Lynnfield High School Expansion Longmeadow, MA

- Maria Hastings Elementary School Lexington, MA
- Mount Hermon School Northfield, MA
- Narragansett Regional Middle School Baldwinville, MA
- Nelson Place Elementary School Worcester, MA
- Putnam Vocational Technical High School Springfield, MA
- Richmond School Richmond, MA
- Southwick-Tolland-Granville Regional School District – Southwick, MA
- Taconic High School Pittsfield, MA
- Union Hill School Worcester, MA
- Uxbridge High School Uxbridge, MA



WHY CHOOSE JTC'S TEAM

JTC provides qualified personnel for the various areas of inspection while remaining extremely competitive with respect to fee schedules. JTC's overhead is kept low through efficient management practices. JTC has ten offices located throughout New England. Our on-site representatives are knowledgeable and have a wide range of expertise because of cross training. This results in additional cost savings for our clients. The benefits are reflected in our fee schedules.

Each of our technicians and registered professionals is backed by the expertise of the entire staff. With over 150 technical professionals, JTC can provide staff on short notice to cover almost any inspection need. JTC is one of the few firms in New England with ICC (based on International Building Code) certified inspectors for performing higher end quality inspections for a wide variety of applications.

JTC offers the following strengths and benefits:

- JTC is proud to be nationally accredited through the AASHTO Material Reference Laboratory and the
 Cement Concrete Reference Laboratory for the following: ASTM C1077 Concrete and Aggregates,
 ASTM D3740 Soils, ASTM D3666 Hot Mix Asphalt and Aggregates, AASHTO R18. In addition, our inhouse laboratory is accredited through NorthEast Transportation Training and Certification Program
 (NETTCP) and validated by the Army Corp of Engineers. This insures that samples will be tested by a
 firm meeting the highest laboratory standards in the industry.
- On-staff licensed professional geotechnical engineers for each of the New England states for geotechnical investigations, geotechnical issues, or interpretation of reports by other firms regarding specifications.
- JTC has provided special inspections for many years; we are familiar with how a special inspections
 program should be performed. Our special inspectors are certified through the ICC and have a
 strong understanding of the ICC Code and therefore a tremendous asset to any project. These
 inspectors have vast experience with masonry, building envelope, infrared imaging, wood framing,
 structural steel, seismic, fireproofing, firestopping, and insulation systems.

PROPOSED FEES

JTC's proposed rates are listed in the attached form. Please advise if any other additional services are required and/or if you would like to discuss a lump sum fee for this project. We have also included resumes for key personal and certificate of insurance for evidence of our coverage.

Thank you for the opportunity to submit this proposal for your review. Please indicate acceptance by signing our attached rate sheet. In addition, please initial the Terms and Conditions and complete the Project Information sheet, also attached. We look forward to talking with you soon.

Respectfully,

JOHN TURNER CONSULTING, INC.

Darlene D. Daniels | Vice President, Materials Testing

66 Southgate Street, Worcester, MA 01603 ddaniels@consultjtc.com | Ph: 774-420-7227



May 31, 2019

Mr. John D. Turner (via johnt@consultitc.com) John Turner Consulting 66 Southgate Street Worcester, Massachusetts 01603

Re: W. Edward Balmer Elementary School

Whitinsville, Massachusetts

Testing and Inspection Services / Request for Proposals

SMMA No. 17020

Dear Mr. Turner:

We are writing to request your proposal for testing and inspection services on the above project.

The scope of the project involves the construction, approximately 167,352 SF, of the new threestory W. Edward Balmer Elementary School behind the existing W. Edward Balmer Elementary School housing grades PreK-5 at 21 Crescent Street, Whitinsville, Massachusetts. Construction is anticipated to commence July 2019.

The scope of testing and inspection services are as defined in Attachment A, appended hereto and the Design Development Documents. Copies of the 60% Construction Documents Pricing Set can be downloaded using the following hyperlink: 60% CD Pricing Set - May 17, 2019

Provide the unit price for each item of testing and inspection services. Unit prices should include all associated costs such as travel, phone, deliveries and reproduction. Base proposal on the personnel, equipment and facilities required to perform testing and inspection services of the material quantities indicated on the Drawings or Specifications, and for the periods of time estimated to complete the various portions of the construction.

Submit current Certificate of Liability Insurance with proposal.

Provide unit prices and estimated number of tests and inspections to establish a cost range of services for the following. The list is not an all-inclusive listing of tests and inspections required for this work.

FIELD INSPECTION SERVICES

Estimated number of tests required

<u>Soils</u>	
Experienced soils inspector for control of compaction operations and field density tests by the sand cone or nuclear method	\$ <u>256</u> /day
Estimated number of days required Subtotal estimated cost of Field Soils Compaction Testing	15 \$_3840
<u>Asphalt</u>	
Thickness testing of the binder and wearing courses (+/-1/16 inch)	\$ <u>45</u> test



\$ 1100

	Cast In Place Concrete	
	Inspect placement of reinforcing steel	\$ <u>256</u> /day
	Estimated number of days required	20
	Experienced licensed field inspector to test plastic concrete for slump, air content, temperature and to fabricate 6"x12" test cylinders	\$ <u>256</u> /day
	Estimated number of days required	20
	Subtotal estimated cost of Field Concrete Testing Services	\$ <u>10240</u>
	<u>Masonry</u>	
	Experienced masonry field inspector to monitor construction including mortar, grout, reinforcing, curing, etc.	\$ <u>256</u> /day
	Estimated number of days required	8
	Subtotal estimated cost of Masonry Testing Services	\$ <u>2048</u>
	Structural Steel, Steel Joists and Steel Deck	
	Inspection of structural steel, steel joists and steel deck at the fabrication plant	\$ <u>680</u> /day
	Field inspection of steel joists including bridging, welding and bolting	\$ <u>680</u> /day
	Estimated number of days required	5
	Field inspection of structural steel erection including welding and high strength bolting	\$ <u>680</u> /day
	Estimated number of days required	5
	Field inspection of steel deck installation including welding and mechanical fasteners	\$ <u>680</u> /day
	Estimated number of days required	2
	Non-destructive testing of full penetration welds	\$ <u>75</u> /test
	Estimated number of days required	2
	Subtotal estimated cost of Steel Testing Services	\$ <u>8310</u>
	Roofing	
	Inspection of roofing, flashing, accessories and skylight installation	\$ <u>550</u> /day
	Estimated number of days required	2
	Subtotal estimated cost of Roofing Inspection Services	\$ <u>1100</u>
	Exterior Walls	
-	Field inspection of exterior light gauge metal framing and curtainwall systems for size, spacing and attachment	\$ <u>550</u> /day
	Estimated number of days required	
		A 1100

Subtotal estimated cost of Exterior Walls Inspection Services



LABORATORY TESTING

<u>SOIIS</u>	
Washed Sieve Analysis (ASTM C36, C117)	\$ <u>75</u> /test
Estimated number of tests required Subtotal of Washed Sieve Analysis Testing	\$ <u>300</u>
Hydrometer Analysis (ASTM D422)	\$ <u>100</u> /test
Estimated number of tests required Subtotal of Hydrometer Analysis Testing	\$ <u>100</u>
Moisture Density Relation (ASTM D1557, D698)	\$ <u>125</u> /test
Estimated number of tests required Subtotal of Moisture Density Testing	6 \$_750
<u>Concrete</u>	
Concrete Test Cylinders (6"x12")	\$ <u>12</u> /test
Estimated number of tests required Subtotal of Concrete Cylinder Testing	\$\frac{1000}{\\$1200}
Mix Design Review	\$ <u>75</u> /ea
Estimated number of reviews required Subtotal of Mix Design Review	\$_150
<u>Masonry</u>	
Mortar Cubes (2") or cylinders (3"x6")	\$ <u>12</u> /test
Estimated number of tests required Subtotal of Mortar Cubes or Cylinder Testing	\$_768
Prisms	\$ <u></u>
Estimated number of tests required Subtotal of Prisms Testing	\$\frac{2}{\\$150}
MISCELLANEOUS (AS APPLICABLE)	
Travel time to and from the project site	\$ <u>30.00</u>
Mileage to and from the project site	\$ <u>0.0</u>
Estimated number of trips to site	
Subtotal of Estimated Travel Time & Mileage	\$ <u>2190</u>
Sample transportation	\$ <u>40.00</u>
Estimated number of sample transports	_16
Subtotal of Estimated Sample Transportation	\$ <u>640</u>
TOTAL OF ESTIMATED TESTING & INSPECTION SERVICES	\$ <u>29046</u>



Authorization to Proceed with Amendment #1

Exhibit I – Authorization Request No. 1

June 11, 2019

Alicia Cannon
Northbridge Board of Selectmen
Town of Northbridge
7 Main St.
Whitinsville, MA 01588

Project: Northbridge Elementary School – Fontaine Project #2524

Subject: Authorization Request #1

Dear Mrs. Cannon,

This letter requests approval for Fontaine Bros., Inc. to enter into a Subcontract Agreement with Ernest Guigli & Sons, Inc. for Sitework scope required in connection with the above referenced project. We request authorization for this scope of work in the amount of \$8,988,403 as summarized in the attached bid tabulation along with the Scope of Work completed by Guigli, Exhibit K1.

Financial Summary:

Guigli Base Bid	\$8,892,403
Bond	\$96,000
Total Subcontract Value	\$8,988,403

The current budget* for this scope of work is \$9,002,477
*current budget is based on Fontaine's "60% Construction Development Estimate Reconciled June 7, 2019"
This award is below budget by a value of \$14,074

The following other bids were received for this scope of work:

- 1. T&M Equipment Corp.
- 2. Marois Brothers, Inc.

The above recommendation amount reflects, and is specifically limited to, the scope of the work for bid package 31-1 – Sitework and Earthwork.

Reference Exhibit D for Assumptions, Qualifications, and Clarifications for the Sitework and Earthwork Scope of Work.

By executing this letter of recommendation, the Town of Northbridge agrees to be liable for payment of the value of the executed contract or the exact portions of its work which have been delivered, plus any other related costs expended in the supervision and processing of this work.

This authorization also assures Fontaine Bros., Inc. that the Town of Northbridge accepts Fontaine's use of the recommended subcontractor.

The value of this award and its related cost will be included within the project budget and the provisions of this letter will be subsumed into the Construction Agreement.

Please indicate approval of the above by signing below and returning one (1) copy to the undersigned.

Thank you and please contact me if you have any questions.

David Fontaine, Jr.

Vice President

Fontaine Bros., Inc.

Approved by:

Alicia Cannon
Board of Selectmen
Town of Northbridge
Date:

CC: David Fontaine, Sr.

Amendment No. 1 To Owner – Construction Manager Agreement

This Amendment made this 18th day of June, 2019 to the Owner – Construction Manager Agreement dated the 4th of April, 2018 ("Agreement"), by and between the Town of Northbridge, acting by and through the School Building Committee, with a principal place of business at Northbridge Town Hall, 7 Main Street, Whitinsville, MA 01588 ("Owner") and Fontaine Bros., Inc., with a principal place of business at 510 Cottage Street, Springfield, MA 01104 ("CM").

WITNESSETH

WHEREAS, the Owner and the CM entered into the Agreement pursuant to M.G.L. c. 149A for the construction of the W. Edward Balmer Elementary School; and

WHEREAS, in conformance with the statute the Agreement authorizes only preconstruction services prior to the execution of an amendment for the Guaranteed Maximum Price (GMP), which the parties are still negotiating; and

WHEREAS, the statute further provides that the Owner may authorize a limited scope of work to proceed prior to the executing the GMP amendment, but that the limited scope amendment must detail the limited scope of work and costs directly associated with that scope of work; and

WHEREAS, the Owner has identified a limited scope of work that it desires the CM to undertake and the parties have agreed on the cost of such work;

NOW THEREFORE, the parties hereto mutually agree to amend the Agreement as follows:

- 1. Pursuant to Section 4.1.2 of the Agreement, the Owner, upon execution of this Amendment, shall issue the Notice to Proceed ("NTP") for construction services for the Early Site Package, as provided for in Section 5.3 of the Agreement, including but not limited to the items specified below, prior to an agreement on the GMP, as follows:
 - a. Execution of the work included in the Early Site Package bid documents and scope referenced therein.
 - b. Procurement of necessary bonds and insurances
 - c. Commitment of staff and management personnel for construction management services

- 2. The Owner shall pay the CM for the scope of work authorized under this Amendment in the amount of ten million, eight hundred fifteen thousand, four hundred eight dollars (\$10,815,408.00) and zero cents.
- 3. All other terms of the Agreement not expressly altered hereunder shall remain in full force and effect.

IN WITNESS WHEREOF, the parties hereto have caused this instrument to be executed under seal by their duly authorized representatives as of the date first set forth above.

Town of Northbridge	Fontaine Bros., Inc.
By: Name: Joseph Strazzulla Title: Chairman, School Building Committee	David Fontaine, Jr. Vice President Fontaine Bros., Inc.
By: Name: Alicia Cannon Title: Board of Selectmen	
I certify that the amount of \$10,815,408.00 is available to phase compensation to the CM for the work described in signatory named has been authorized to execute the requisitions and change orders, pursuant to M.G.L. c.44, s	n this Amendment and that the Amendment and approve all
Town Accountant Town of Northbridge	
Approved as to Form:	
Town Counsel	



Northbridge Elementary School - Amendment #1 - Early Sitework Package

EXHIBIT B - Allowances

List of Allowances and Explanations

Within Amendment #1 - Early Sitework Package, the following allowances are included within the site contractor's base bid. Overages / underruns will be handled via appliance to scope hold, if appropriate, or via change order.

Cost of Work Allowances

		Guig	li P	rice	
	QTY incl. w. Base				
	Bid	Add		Credit	Total
COW #1: Contaminated Soils Price per cubid yard of material	300	\$150.00	\$	125.00	\$ 45,000.00
COW #2: Mass Rock Excavation * Boulders between 2 cubic yards and 3 cubic yards in size.	100	\$ 75.00	\$	75.00	\$ 7,500.00
Price per cubic yard of material. COW #3: Mass Rock Excavation * Boulders between 1 cubic yard and 2 cubic yards in size.	100	\$ 50.00	\$	50.00	\$ 5,000.00
Price per cubic yard of material. COW #4: Trench Rock Excavation * 0 to 6 foot depth. Price per cubic yard of material.	250	\$150.00	\$	150.00	\$ 37,500.00
COW #5: Open Ledge Excavation * Open demolition, excavation, loading, and hauling offsite for disposal. Boulders larger than 3 cubic yards. Price per cubic yard of material	500	\$ 75.00	\$	75.00	\$ 37,500.00



Northbridge Elementary School - Amendment #1 - Early Sitework Package

EXHIBIT C - SCOPE HOLDS

List of Scope Holds and Explanations

Fontaine Bros., Inc. has included within this Amendment #1 - Early Sitework Package, the following Scope Holds:

Scope Holds

SH #1	Unforeseen Conditions / Unsuitable Soils / 36" drain zone of influence changes	\$ 100,000.00
	This allowance is expected to cover potential changes in excavation depths as foundation systems complete design. Overrun/Underrun will be handled via change order	
SH #2:	Underslab Drainage / Underground coordination challenges This allowance is expected to cover potential added scope coordinating underslab utilities with the underslab drainage system. Overrun/Underrun will be handled via change order	\$ 25,000.00
SH #3:	Field drainage system scope finalization This allowance is expected to cover potential cost increases for the materials above the drainage system which are currently not shown in contract documents. Overrun/Underrun will be handled via change order	\$ 25,000.00
SH #4:	Transite Pipe This allowance is to cover potential transite pipe, value carried as recommended within the project specfications. Overrun/Underrun will be handled via change order	\$ 50,000.00
SH #5:	Soil Amendments This alowance will cover costs for soil amendments. Overrun/Underrun will be handled via change order	\$ 25,000.00
SH #6:	Added Scope for fire line / loop and additional hydrant(s) for Fire Dept. This is for potential added scope as requested by Northbridge Fire Dept. Overrun/Underrun will be handled via change order	\$ 25,000.00
SH #7:	Scope finalization to 100% Contract Documents This is for changes and refinements as dwgs. are completed	\$ 100,000.00
SH #8:	Temporary above ground oil storage tank & tie-in This is for temp. above ground tank to replace existing underground	\$ 50,000.00



SH #9: Electrical - temporary / enabling work \$ 24,500.00

This is for temp. electric on site and modification to existing Balmer School card

reader access points

SH #10: Plumbing - temporary / enabling work \$ 24,500.00

This is for temp. plumbing work that may be required over the course of this

amendment



Northbridge Elementary School - Amendment #1 - Early Sitework Package

EXHIBIT D - ASSUMPTIONS, QUALIFICATIONS, AND CLARIFICATIONS

Assumptions, Qualifications, Clarifications

- 1. General Assumptions, Qualifications, Clarifications
- a. Sales tax is excluded
- b. Snow removal is to be within the construction site one with one exception: include snow removal in the 5' emerency access passage between the new building and eastern side of the existing school
- c. Costs associated with the Town of Northbridge Building Permit are excluded
- d. Fontaine Bros., Inc. has not included any costs for work designated as by "Others" or "Owner"

2. Sitework Specific

- a. All soil is assumed clean other than the 300 CY unit price allowance for soils around the UST
- b. Base bid does not include any funds for any testing or LSP for soil management
- c. Base bid excludes P.E. services for SWPPP oversight. It is assumed this will be performed by the project Civil Engineer, Nitsch Engineering. This is relating to item N5 of the DRAFT ConCom Order of Conditions
- d. Site cut/fills analysis specifically at the interior isolated footings is based of draft copy of progress foundation plans provided by DWA on 6/6/19 stamped for reference only / not for construction. This is not an official contract document. Fontaine has suggested carrying allowance to cover potential scope gap as design progresses.
- e. Field 12" material assembly above field drainage system has been carried as top soil only within base bid. Fontaine carried drainage SK provided by DWA on 6/5/19 within base bid. This is not an official contract document. Fontaine has suggested carrying allowance to cover potential scope gap as design progresses.
- f. Underslab drainage included within base bid is based off SKs provided by DWA on 6/3/19 these are not official contract documents.
- g. Base bid includes draft ConCom Order of Conditions issued 6/5/19
- h. Base bid includes curbing and sidewalk clarification SK issued by DWA 6/10/19 to properly capture associated VE scope
- i. Base bid does not include any Modular Pre-Treatment Chamber Guardian Foxholes, as no locations indicated on dwgs
- Base bid does not include post indicator valve as no locations indicated on dwgs.

f: 413.734.1881



k. Fontaine Bros., Inc. does not believe the underslab utilities are fully coordinated between civil and PL sets, or fully coordinated between underslab utilities and underslab drainage. Fontaine has suggested carrying allowance to cover potential scope gap as design progresses

Northbridge - Balmer Elementary School Amendment #1 - Exhibit F - Early Site Package Summary of Costs

Spec	Descripton - General Requirements	Bid Packag	e Package	e# Bidder	Value	Notes
01 35 43	Hazardous Materials Procedures	Sitework	31-4 31-1	Guigli Guigli	Package 31-1 Package 31-1	Partial - UST Soils Onl Partial - Tomp Fence
01 50 00	Temporary Facilities and Controls	Silework	314	Congr	tuesage 31-1	A minut - Comp Colory
Division 02	- Existing Conditions					Partial - Exposte Trans
02 28 20	Asbestos Abatement	Sitework	3)-1	Guigh	Package 31-1	Pipe Only
	Transite Pipe	et i a consti	31-1	Scope Hold #4 Guigli	\$ 50. Package 31-1	000 Partial - Site Demo On
02 41 00 02 60 00	Demolition Excavation and Removal of Existing Tunk	Sitework Sitework	31-1	Guigli	Package 31-1	Facult - Sile Delitor Sil
02 60 00	Temporary Above Ground Oil Storage Tank & Tie In	Silantin		Scope Hold #8		.000
DOWNER.						
Division 03	- Concrete NIC					
Division 04	NIC NIC					
Division 05	- Steel					
Division 4:	NIC					
Division 06	- Woods, Plastics, Components					
District O'	- Thermal and Moisture Protection					
Division o	NIC NIC					
Division 06	- Openings					
	NIC					
Division 05	- Fluishes					
	NIC					
	- Specialties	eli I	11.1	Zulali	Package 31-1	
10 14 53	Traffic Signage	Sitework	31-1	Guigli	rackage 31-1	
Division 1	- Equipment NIC					
Division 1	- Furnishings NIC					
ALC: L						
Division I-	- Conveying Systems NIC					
Distribution 2	- Fire Suppression					
Division 2	NIC NIC					
Division 2	- Plumbing					000
DIVISION II	Plumbing - Temporary / Enabling Work			Scope Hold #10	\$ 24	500
Division 2	- Heating, Ventilating and Air Conditioning					
Division 2	8 - Heating, Ventilating and Air Conditioning NIC.					
	NIC	d Security				
		d Security		Scope Hold #9	\$ 24	3,500
Division 2	Nic s. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary Enabling Work - Earthwork				- 1/2 - 1/2	
Division 2 Division 3 31 10 00	N6: 5 - Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary Enabling Work 1 - Earthwork Site Clearing	Sitework	31-1	Guigli	\$ 8,988	
Division 2	Nic - Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary Enabling Work - Earthwork Site Clearing Farth Moving - Unforced Conditions / Unautable Soils 36" Drain ZO! Interpretations		3141 Met	Guigli Guigli Scope Hold #1	\$ 8,988 Package 31-1 \$ 100	3,403
Division 2 Division 3 31 10 00	NGC - Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary 'Enabling Work - Earthwork Stee Clearing Farth Moving Unforseen Conditions / Unsuitable Soils '36" Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges	Sitework		Guigli Guigli Scope Hold #1 Scope Hold #2	\$ 8,988 Package 31-1 \$ 100 \$ 25	8,403 0,000 5,000
Division 2 Division 3 31 10 00	Nic - Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary Enabling Work - Earthwork Site Clearing Farth Moving - Unforced Conditions / Unautable Soils 36" Drain ZO! Interpretations	Sitework		Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225	8,403 0,000 5,000 5,000 5,000
Division 2 Division 3 31 10 00	Nic s. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work 1- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unauitable Soils - 36° Drain ZO1 Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Seepe Finalization Soil Amendments Added Seepe for Fire Line / Loop	Sitework		Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #6	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225	5,403 3,000 5,000 5,000 5,000 5,000
Division 2 Division 3 31 10 00 31 20 00	Nic s. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work I - Earthwork Size Clearing Unforseen Conditions / Unsuitable Soils - 36" Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents	Sitework	11-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #7	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225	8,403 0,000 5,000 5,000 5,000
Division 2 Division 3 31 10 00	Nic s. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work 1- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unauitable Soils - 36° Drain ZO1 Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Seepe Finalization Soil Amendments Added Seepe for Fire Line / Loop	Sitework Sitework		Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #6	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 225 \$ 225	5,403 3,000 5,000 5,000 5,000 5,000
Division 2 Division 3 31 10 00 31 20 00 31 23 00 31 25 00	Nic s. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work I - Earthwork Size Clearing Unforseen Conditions / Unsuitable Soils - 36" Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents Excavation and Fill for Utilities and Pavement Sedimentation and Erosion Control	Sitework Sitework	31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #7 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 22 \$ 225 \$ 100 Package 31-1	5,403 3,000 5,000 5,000 5,000 5,000
Division 3 31 10 00 31 20 00 31 25 00 Division 3 32 12 16	Nic s. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary 'Enabling Work 1- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unautable Soils - 36" Drain ZO! Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents Excavation and Fill for Unilities and Pavement Sexivation and Fill for Unilities and Pavement 2- Exterior Improvements Asphalt Paving	Sitework Sitework Sitework Sitework	31-1	Guigli Guigli Scope Hold #1 Scope Hold #1 Scope Hold #3 Scope Hold #3 Scope Hold #5 Scope Hold #6 Guigli Guigli Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 200 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1 Package 31-1	5,403 3,000 5,000 5,000 5,000 5,000
Division 2 Division 3 31 10 00 31 20 00 31 23 00 31 25 00 Division 3 32 12 16 32 12 16	NGC S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary 'Enabling Work I- Earthwork Site Clearing Farth Moving Unforseen Conditions / Unsuitable Soils '36" Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage system Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents Excavation and Fill for Unlines and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphal Paving Stone Dust Surfacing	Sitework Sitework Sitework Sitework Sitework Sitework	31-1 31-1 31-1 31-1 31-1	Guigli Guiglt Scope Hold #1 Scope Hold #2 Scope Hold #2 Scope Hold #3 Scope Hold #6 Scope Hold #6 Guigli Guigli Guigli Guigli Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 101 Package 31-1 Package 31-1 Package 31-1	5,403 3,000 5,000 5,000 5,000 5,000
Division 2 Division 3 31 10 00 31 20 00 31 23 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 23 1 32 32 32 33	Nic b. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work 1- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils - 36" Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage system Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100° - Contract Documents Excavation and Fill for Unfullies and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphalt Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls	Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework	31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli Guigli Guigli Guigli Guigli Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1 Package 31-1 Package 31-1 Package 31-1 Package 31-1	8,403 3,000 5,000 5,000 5,000 5,000
Division 2 Division 3 31 10 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 23 1 32 32 23 32 32 23 32 92 00	NGC S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work I- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils 36° Drain ZOI Interpretations Undersale Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% a Contract Documents Excavation and Fill for Utilities and Pavement Sedimentation and Errosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 Painted Pavement Markings Segmental Retaining Walls Turf and Grasses	Sitework Sitework Sitework Sitework Sitework Sitework	31-1 31-1 31-1 31-1 31-1	Guigli Guiglt Scope Hold #1 Scope Hold #2 Scope Hold #2 Scope Hold #3 Scope Hold #6 Scope Hold #6 Guigli Guigli Guigli Guigli Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 101 Package 31-1 Package 31-1 Package 31-1	5,403 3,000 5,000 5,000 5,000 5,000
Division 2 Division 3 31 10 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 23 1 32 12 30 32 12 30 32 12 40 32 12 92 00 32 94 00	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work Learthwork Site Clearing Farth Moving Unforseen Conditions / Unsuitable Soils (36° Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents Excavation and Fill for Unlike and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphal Paving Stone Dust Surfacing Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Biorelention	Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #2 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli Guigli Guigli Guigli Guigli Guigli Guigli Guigli Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 101 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 2 Division 3 31 10 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 23 1 32 12 30 32 12 30 32 12 40 32 12 92 00 32 94 00	NGC S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work I- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils 36° Drain ZOI Interpretations Undersale Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% a Contract Documents Excavation and Fill for Utilities and Pavement Sedimentation and Errosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 Painted Pavement Markings Segmental Retaining Walls Turf and Grasses	Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 32 23 32 15 00 32 17 23 1 32 32 94 00 Division 3 33 10 00 33 30 00	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work I- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils 36° Drain ZO Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% a Contract Documents Executation and Fill for Utilities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Biorelention 3 - Utilities Water Utilities Water Utilities Saniary Scover Utilities	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 32 23 32 15 00 32 17 25 19 32 94 00 Division 3 33 10 00 33 30 00 33 30 00 33 340 00	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work I- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils 36° Drain ZO Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage / System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% a Contract Documents Executation and Fill for Utilities and Pavement Sedimentation and Errosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Biorelention 3 - Utilities Water Utilities Sanitary Sewer Utilities Storm Drainage Utilities Storm Drainage Utilities	Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 32 32 32 15 00 32 17 23 1 32 32 00 32 94 00 Division 3 33 10 00 33 340 00 Amendme	Nic Selectrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work Learthwork Site Clearing Earth Moving Unforsen Conditions / Unsuitable Soils 36° Drain ZO1 Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Seepe Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% a Contract Documents Execusation and Fill for Unlites and Pavement Sedimentation and Elfoston Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Water Utilities Sanitary Sewer Utilities Storin Drainage Utilities Storin Drainage Utilities Storin Drainage Utilities	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #2 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 2 Division 3 31 10 00 31 20 00 31 23 00 31 25 00 Division 3 32 12 16 32 15 00 32 12 10 32 17 23 32 12 23 32 92 00 29 400 Division 3 33 10 00 33 30 00 33 40 00 Amendmu COW #1:	Nic Selectrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work L- Earthwork Site Clearing Earth Moving Unforsen Conditions / Unsuitable Soils - 36° Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Seepe Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% a Contract Documents Escavation and Fill for Utilities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphalt Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioreclinion 3 - Utilities Water Utilities Sanitary Sewer Utilities Sanitary Sewer Utilities Sanitary Sewer Utilities Storm Drainage Utilities mit #1 Allowances: Reference Exhibit B for Allowances Included within Sitewe Contaminated Soils - 300 CV	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 32 32 32 15 00 32 17 23 1 32 32 00 32 94 00 Division 3 33 10 00 33 340 00 Amendme	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary 'Enabling Work Learthwork Stee Clearing Farth Moving Unforseen Conditions / Unsuitable Soils '36" Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents Excavation and Fill for Utilities and Pavement Sedimentation and Fill for Utilities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Biorelention 3 - Utilities Water Utilities Storm Drainage Utilities Storm Drainage Utilities Storm Drainage Utilities Int Bl Allowances; Reference Exhibit B for Allowances Included within Sitewer Contaminated Soils '300 CY Mass Rock Excavation (Bouders 2-3 CY) - 100 CY	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #5 Scope Hold #6 Scope Hold #7 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 2 Division 3 31 10 00 31 20 00 31 23 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 23 1 32 92 00 32 94 00 Division 3 33 10 00 33 30 00 33 40 00 Amendma COW #1: COW #1:	Nic Selectrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work Learthwork Site Clearing Earth Moving Unforsen Conditions / Unauntable Soils - 36° Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Seepe Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100°s Contract Documents Excavation and Fill for Unlives and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphalt Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Water Utilities Sanitary Sewer Utilities Contaminated Soils - 300 CV Mass Rock Excavation (Boulders 2-3 CY) - 100 CY Mass Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders 1-2 CY) - 100 CY	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 32 23 32 15 00 32 17 23 1 32 30 03 32 94 00 Division 3 33 10 00 33 340 00 Amendme COW #11: COW #2: COW #2:	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work I- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils 136° Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% a Contract Documents Escavation and Fill for Utilities and Pavement Sedimentation and Fill for Utilities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Biorelention 3 - Utilities Water Utilities Sanitary Sewer Utilities Storm Drainage Utilities Storm Drainage Utilities Storm Drainage Utilities Storm Drainage Utilities Contaminated Soils 300 CV Mass Rock Excavation (Boulders 2-3 CV) - 100 CV Mass Rock Excavation (Boulders 2-2 CV) - 100 CV	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #7 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 2 Division 3 31 10 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 03 32 19 00 33 10 00 33 10 00 33 10 00 33 10 00 33 40 00 COW #1: COW #2: COW #3: COW #5:	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work I - Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils - 36" Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100° - Contract Documents Excavation and Fill for Unfulties and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphalt Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Sanitary Sewer Utilities Sanitary Sewer Utilities Sanitary Sewer Utilities Sanitary Sewer Utilities Int J Allowances: Reference Exhibit B for Allowances Included within Sitewal Contaminated Soils - 300 CV Mass Rock Excavation (Boulders 2-2 CY) - 100 CY Trench Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders over 3 CY) - 500 CY Open Ledge Excavation (Boulders over 3 CY) - 500 CY	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 2 Division 3 31 10 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 03 32 19 00 33 10 00 33 10 00 33 10 00 33 10 00 33 40 00 COW #1: COW #2: COW #3: COW #5:	Nic Selectrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work Learthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils 130° Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% a Contract Documents Execusation and Fill for Utilities and Pavement Sedimentation and Fill for Utilities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Water Utilities Sanitary Sewer Utilities Storin Drainage Utilities Storin Drainage Utilities Storin Drainage Utilities Storin Drainage Utilities Mater Utilities Storin Drainage Utilities Storin Drainage Utilities Storin Drainage Utilities The Allowances; Reference Exhibit B for Allowances Included within Sitewe Contaminated Soils 300 CV Mass Rock Excavation (Boulders 2-d CY) - 100 CY Trench Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders over 3 CY) - 500 CY	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 23 1 32 92 00 32 94 00 Division 3 33 10 00 33 30 00 33 40 00 Amendm COW #1: COW #2: COW #3: COW #4: COW #5:	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work Learthwork Site Clearing Farth Moving Unforseen Conditions / Unsuitable Soils - 36° Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents Excavation and Fill for Utilities and Pavement Sedimentation and Fill for Utilities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Biorelention 3 - Utilities Sanitary Sewer Utilities Sanitary Sewer Utilities Stone Dust Surfacing Goulders 2-3 CY) - 100 CY Mass Rock Excavation (Boulders 2-3 CY) - 100 CY Mass Rock Excavation (Boulders 2-3 CY) - 500 CY Trench Rock Excavation (Boulders 2-3 CY) - 500 CY Trench Rock Excavation (Boulders voer 3 CY) - 500 CY As Secribed in Exhibit F dded within Amendment #1	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 0,000 0,000 0,000 5,000 5,000 Partial - Loam Only
Division 3 31 10 00 31 20 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 32 13 32 15 00 32 17 23 13 32 15 00 32 17 23 13 32 10 00 33 40 00 Amendma COW #1: COW #2: COW #3: COW #6: None inch	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work I - Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils - 36" Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100° - Contract Documents Excavation and Fill for Unfulties and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphalt Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Sanitary Sewer Utilities Sanitary Sewer Utilities Sanitary Sewer Utilities Sanitary Sewer Utilities Int J Allowances: Reference Exhibit B for Allowances Included within Sitewal Contaminated Soils - 300 CV Mass Rock Excavation (Boulders 2-2 CY) - 100 CY Trench Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders over 3 CY) - 500 CY Open Ledge Excavation (Boulders over 3 CY) - 500 CY	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 3,000 5,000 5,000 5,000 5,000 Partial Loam Only Partial P Soil by oth
Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 12 16 32 12 16 32 12 16 32 12 16 32 12 16 32 15 00 32 14 00 31 30 00 33 40 00 Amendmu COW #1: COW #6: COW #8: COW #8: COW #8: COW #8: COW #8: COW #8:	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary 'Enabling Work I- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils '36' Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage / System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents Excavation and Fill for Utilities and Pavement Sedimentation and Elifor Utilities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Biorelention 3 - Utilities Water Utilities Storin Drainage Utilities Storin Drainage Utilities Storin Drainage Reference Exhibit B for Allowances Included within Sitewe Contaminated Soils 300 CV Mass Rock Excavation (Boulders 2-3 CY) - 100 CY Mass Rock Excavation (Boulders 2-3 CY) - 100 CY Trench Rock Excavation (Boulders 2-3 CY) - 500 CY 3 - As Described in Exhibit F died within Amendment #1 Linn Management General Conditions & General Requirements coal - Form GC - General Conditions 1 - Form GC - General Conditions	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 3,000 5,000 5,000 5,000 5,000 Partial - Loam Only Partial - P Soil by oth
Division 2 Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 32 33 32 12 16 32 32 33 32 10 00 33 40 00 Division 3 33 10 00 33 40 00 Amendma COW #1: COW #2: COW #3: COW #6: Alternate None inch	Nic Se Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work Learthwork Site Clearing Earth Moving Unforsen Conditions / Unsuitable Soils 36° Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Seepe Finalization Soil Amendments Added Soope for Fire Line / Loop Scope Finalization to 100% a Contract Documents Execusation and Fill for Unlites and Pavement Sedimentation and Fill for Unlites and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Water Utilities Sanitary Sewer Utilities Storin Drainage Utilities Storin Drainage Utilities Storin Drainage Utilities Storin Drainage Utilities Turf and Grasses Biosek Excavation (Boulders 2-d CY) - 100 CY Mass Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders 0-2 CY) - 500 CY Ver As Described in Exhibit F ded within Amendment #1 Lion Management General Conditions & General Requirements osal - Form GC - General Requirements osal - Form GC - General Requirements	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 3,000 5,000 5,000 5,000 5,000 Partial Loam Only Partial P Soil by oth
Division 2 Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 32 13 32 15 00 32 17 23 13 32 15 00 32 17 23 13 32 92 00 32 94 00 Division 3 33 10 00 33 340 00 Amendma COW #1: COW #2: COW #3: COW #6: Alternate None inch Construce Price Prop	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work I- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils 36° Drain ZO Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents Excuration and Fill for Utilities and Pavement Sedimentation and Fill for Utilities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Water Utilities Sanitary Sewer Utilities Storm Drainage Utilities Storm Drainage Utilities Int #1 Allowances: Reference Exhibit B for Allowances Included within Sitews Contaminated Soils 300 CV Mass Rock Excavation (Boulders 2-3 CV) 100 CV Mass Rock Excavation (Boulders 1-2 CV) 100 CV Trench Rock Excavation (Boulders 1-2 CV) 100 CV Trench Rock Excavation (Boulders 0-2 CV) 500 CV S- As Described in Exhibit F didd within Amendment #1 Lion Management General Conditions & General Requirements osal Form GC General Conditions osal Form GC CPAP B Bond	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 3,000 5,000 5,000 5,000 5,000 Partial - Loars Only Partial - P Soil by oth
Division 2 Division 3 31 10 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 25 19 32 19 20 32 19 20 33 30 00 33 30 00 33 30 00 33 40 00 Division 3 34 10 00 Amendmm COW #1: COW #2: COW #3: COW #6: None inch Construc Price Prop	N. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work 1- Earthwork Site Clearing Earth Moving Unforceen Conditions / Unsuitable Soils - 36" Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100° - Contract Documents Excursation and Fill for Unfulties and Pavement Sedimentation and Fill for Unfulties and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphalt Paving 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Water Unities Sanitary Sewer Utilities Soiru Drainage Utilities Soiru Drainage Utilities Soiru Drainage Utilities Soiru Palange Utilities Trench Rock Excavation (Boulders 2-d CY) - 100 CY Mass Rock Excavation (Boulders 2-d CY) - 100 CY Trench Rock Excavation (Boulders 2-d CY) - 500 CY - As Described in Exhibit F ded within Amendment #1 Linn Management General Conditions Soal - Form GC - General Requirements Soal - Form GC - General Requirements Soal - Form GC - General Requirements Soal - Form GC - Control Conditions Soal - Form GC - Control Conditions Soal - Form GC - Control Conditions Soal - Form GC - General Requirements Soal - Form GC - Control Conditions Soal - Form GC - Buller's Risk	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,454 5,500 1,163 5,167 7,105
Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 12 16 32 15 00 32 17 23 1 32 92 00 33 10 00 33 30 00 33 30 00 33 30 00 33 40 00 Amendmu COW #1: COW #6: COW #6: COW #6: COW #6: Price Prop	Nic S. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electronic Temporary Enabling Work I- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils 36° Drain ZO Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% Contract Documents Excuration and Fill for Utilities and Pavement Sedimentation and Fill for Utilities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphair Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Water Utilities Sanitary Sewer Utilities Storm Drainage Utilities Storm Drainage Utilities Int #1 Allowances: Reference Exhibit B for Allowances Included within Sitews Contaminated Soils 300 CV Mass Rock Excavation (Boulders 2-3 CV) 100 CV Mass Rock Excavation (Boulders 1-2 CV) 100 CV Trench Rock Excavation (Boulders 1-2 CV) 100 CV Trench Rock Excavation (Boulders 0-2 CV) 500 CV S- As Described in Exhibit F didd within Amendment #1 Lion Management General Conditions & General Requirements osal Form GC General Conditions osal Form GC CPAP B Bond	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 3,000 5,000 5,000 5,000 5,000 Partial - Loars Only Partial - P Soil by oth
Division 2 Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 23 1 32 92 00 33 30 00 33 30 00 33 30 00 33 40 00 Amendmu COW #1: COW #2: COW #3: COW #4: COW #5: Alternate None include Construct Price Prop	N. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work 1- Earthwork Site Clearing Earth Moving Unforceen Conditions / Unsuitable Soils - 36° Drain ZO) Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100° s Contract Documents Excavation and Fill for Unlities and Pavement Sedimentation and Fill for Unlities and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphal Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Biorelention 3 - Utilities Water Utilities Sanitary Sewer Utilities Stone Data Retaining Utilities Stone Data Surfacing Goulders 2-3 CY) - 100 CY Mass Rock Excavation (Boulders 2-3 CY) - 100 CY Mass Rock Excavation (Boulders 2-3 CY) - 500 CY Trench Rock Excavation (Boulders 2-3 CY) - 500 CY Trench Rock Excavation (Boulders over 3 CY) - 500 CY N- As Described in Exhibit F ded within Amendment #1 ston Management General Conditions & General Requirements onal - Form GC - Preconstruction Services onal - Form GC - Puller's Risk onal - Form GC - Builder's Risk onal - Form GC - Puller Risk onal - Form GC - Collect Liability onal - Form GC - Collect Liability onal - Form GC - Collect Liability onal - Form GC - Pollution Liability onal - Form GC - Pollution Liability onal - Form GC - Collect - Collection Collections onal - Form GC - Pollution Liability onal - Form GC - Collection Collections onal - Form GC - Pollution Liability onal - Form GC - Pollution Liability onal - Form GC - General Liability	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,403 3,000 6,000 6,000 6,000 6,000 6,000 9,000 Partial - Loam Only Partial - P Soil by oth Partial - P Soil by oth 5,500 1,163 5,167 7,705 3,245
Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 12 16 32 15 00 32 17 23 1 32 92 00 33 10 00 33 30 00 33 30 00 33 30 00 33 40 00 Amendmu COW #1: COW #6: COW #6: COW #6: COW #6: Price Prop	N. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work 1- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils - 36" Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% - Contract Documents Excursation and Fill for Unfulties and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphalt Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Sanitary Sewer Utilities Int J Allowances: Reference Exhibit B for Allowances Included within Sitewa Contaminated Soils - 300 CV Mass Rock Excavation (Boulders 2-2 CY) - 100 CY Trench Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders over 3 CY) - 500 CY 5 - As Described in Exhibit F Ided within Amendment #1 Iden Management General Conditions Soal - Form GC - General Requirements Soal - Form GC - General Requirements Soal - Form GC - General Requirements Soal - Form GC - General Conditions Soal - Form GC - General Conditions Soal - Form GC - General Requirements Soal - Form GC - P&P Bond Soal - Form GC - Form GC - General Requirements Soal - Form G	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigli Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 22: \$ 22: \$ 22: \$ 22: \$ 100 Package 31-1	8,454 5,500 1,163 5,167 7,339 5,574
Division 2 Division 3 31 10 00 31 20 00 31 20 00 31 25 00 Division 3 32 12 16 32 15 00 32 17 23 1 32 92 00 33 30 00 33 30 00 33 30 00 33 40 00 Amendmu COW #1: COW #2: COW #3: COW #4: COW #5: Alternate None include Construct Price Prop	N. Electrical, Division 27 - Communications, Division 28 - Electronic Safety an Electrical - Temporary - Enabling Work 1- Earthwork Site Clearing Earth Moving Unforseen Conditions / Unsuitable Soils - 36" Drain ZOI Interpretations Underslab Drainage / UG Coordination Challenges Field Drainage System Scope Finalization Soil Amendments Added Scope for Fire Line / Loop Scope Finalization to 100% - Contract Documents Excursation and Fill for Unfulties and Pavement Sedimentation and Erosion Control 2 - Exterior Improvements Asphalt Paving Stone Dust Surfacing 3 - Painted Pavement Markings Segmental Retaining Walls Turf and Grasses Bioretention 3 - Utilities Sanitary Sewer Utilities Int J Allowances: Reference Exhibit B for Allowances Included within Sitewa Contaminated Soils - 300 CV Mass Rock Excavation (Boulders 2-2 CY) - 100 CY Trench Rock Excavation (Boulders 1-2 CY) - 100 CY Trench Rock Excavation (Boulders over 3 CY) - 500 CY 5 - As Described in Exhibit F Ided within Amendment #1 Iden Management General Conditions Soal - Form GC - General Requirements Soal - Form GC - General Requirements Soal - Form GC - General Requirements Soal - Form GC - General Conditions Soal - Form GC - General Conditions Soal - Form GC - General Requirements Soal - Form GC - P&P Bond Soal - Form GC - Form GC - General Requirements Soal - Form G	Sitework	31-1 31-1 31-1 31-1 31-1 31-1 31-1 31-1	Guigli Guigl Scope Hold #1 Scope Hold #2 Scope Hold #3 Scope Hold #3 Scope Hold #5 Scope Hold #6 Scope Hold #6 Guigli	\$ 8,988 Package 31-1 \$ 100 \$ 225 \$ 225 \$ 225 \$ 225 \$ 100 Package 31-1	8,454 8,454 5,500 8,454 5,500 1,163 1,163 1,7,339



Northbridge Elementary School - Amendment #1 - Early Sitework Package

EXHIBIT H - Schedule of Unit Prices

The following Unit Prices are incorporated into the Contract Documents

UP#	Unit Price Description	Add	Credit	Notes
1	Removal of Unsuitable Soil * Removal of unsuitable soil shall be based on calculated in-place volume. A copy of the disposal agreement shall be provided to the Owner seven days in advance of the work. It is the Construction Manager's responsibility to verify in-place quantities in advance with the Clerk of the Works. Price per cubic yard of material.	\$ 45.00	N/A	
2	Demolition of Unforeseen (concealed) concrete within the indicated limits of building excavation * Demolish and dispose of excavated concrete material. Volume of concrete to be measured as in-place quantities only. Concrete shall be assumed to contain steel reinforcing bars. Concrete foundations of existing buildings and related site improvements shall not be considered or classified as "unforeseen". Price per ton of material.	\$ 250.00	N/A	
3	Mass Earth Excavation * "Common Borrow" (unclassified, general). Price per cubic yard of material.	\$ 10.00	N/A	
4	Trench Earth Excavation * (0-6 feet depth). Price per cubic yard of material.	\$ 20.00	N/A	
5	Trench Earth Excavation * (Over 6 feet to12 feet depth). Price per cubic yard of material.	\$ 30.00	N/A	



6	Mass Rock Excavation * Boulders between 2 cubic yards and 3 cubic yards in size. Price per cubic yard of material.	\$ 75.00		Carry 100 CY in base bid
7	Mass Rock Excavation * Boulders between 1 cubic yard and 2 cubic yards in size. Price per cubic yard of material.	\$ 50.00		Carry 100 CY in base bid
8	Trench Rock Excavation * 0 to 6 foot depth. Price per cubic yard of material.	\$ 150.00		Carry 250 CY in base bid
9	Open Ledge Excavation * Open demolition, excavation, loading, and hauling offsite for disposal. Boulders larger than 3 cubic yards. Price per cubic yard of material	\$ 75.00		Carry 500 CY in base bid
10	Vehicular Bituminous Concrete Paving Two courses, with full gravel base, and base course, as described in the Contract Documents. Price per square yard of pavement area.	\$ 45.00	N/A	Prepared base unit price only
11	Structural Fill Compacted, in-place - price per cubic yard of material.	\$ 55.00	N/A	
12	Graded Gravel Fill "Granular Fill" Compacted, in-place - price per cubic yard of material.	\$ 55.00	N/A	
13	Crushed Washed Stone (3/4-inch) - price per cubic yard of material in place.	\$ 60.00	N/A	
14	Crushed Washed Stone (1-1/2 inch) - price per cubic yard of material in place.	\$ 60.00	N/A	
15	Slope Stabilization Fabric Installed- price per square yard of material.	\$ 9.00	N/A	

f: 413.734.1881

16	Pedestrian Bituminous Concrete Paving Two courses, with full gravel base, and base course, as described in the Contract Documents. Price per square yard of pavement area.	\$ 75.00	N/A	
17	Cement Concrete Pavement Cement concrete pavement, 4 inch total thickness, including wire mesh reinforcing, control joints at 5 foot spacing each direction, expansion joints at 20 foot spacing each direction, with compacted aggregate base course and compacted fill as described in construction document. Price per square foot of pavement area.	No bid	N/A	Prepared base unit price only
18	Stone Dust Surfacing Compacted, crushed granite screenings composed of hard durable uncoated particles of granite quartz, and shall be free from excess fines, dirt, clay, and other deleterious material. 2 inches of stone dust on 4 inch processed gravel base. Price per cubic yard of material in place.	No bid	N/A	
19	Granite Curbing - Straight Installed straight granite curbing, complete with excavation, concrete / stone sub base, and backfill, as described in Drawings and Specifications. Price per 6 feet long curbing unit.	\$ 356.00	N/A	
20	Granite Curbing - Curved Installed curved granite curbing, 4'-6" radius and larger, complete with excavation, concrete/stone sub base, and backfill, as described in Drawings and Specifications. Price per linear foot of curbing.	\$ 71.00	N/A	
21	Contaminated soils removal - Priced as prescribed	\$ 150.00	\$ 125.00	300 CY in base bid
22	ACM Transite pipe exposure Cost per L/F of exposure - disposal by others	\$ 40.00	N/A	