



ID	Task Name	Duration	Start	Finish																																
97	PROCUREMENT	523 days	12/6/2017	12/9/2019																																
98	CM Selection	75 days	12/6/2017	3/21/2018																																
105	Prequalification - Package No. 1 (if required)	52 days	2/15/2019	4/30/2019																																
113	Prequalification - Package No. 2 (if required)	72 days	3/4/2019	6/11/2019																																
121	Prequalification - Package No. 3 (if required)	69 days	5/16/2019	8/20/2019																																
129	Construction Documents Complete Package No. 3	49 days	10/1/2019	12/9/2019																																
130	Submit Advertisement to Central Register and Newspaper	0 days	10/1/2019	10/1/2019																																
131	Notice in Central Register	0 days	10/9/2019	10/9/2019																																
132	Trade Contractor Bid Package	23 days	10/9/2019	11/8/2019																																
133	Pre-Bid Meeting	0 days	10/18/2019	10/18/2019																																
134	Trade Contractor Bid Due	0 days	11/8/2019	11/8/2019																																
135	CM Develop GMP	21 days	11/8/2019	12/6/2019																																
136	GMP Approval	0 days	12/9/2019	12/9/2019																																
137	EARLY PACKAGES PROCUREMENT	58 days	5/8/2019	7/29/2019																																
138	Early Site Package No. 1	19 days	5/8/2019	6/3/2019																																
139	CM Bid Early Site Enabling and Preparation Package	14 days	5/8/2019	5/27/2019																																
140	Develop Early Site Enabling and Preparation Package GMP	6 days	5/27/2019	6/3/2019																																
141	Award Early Site Enabling and Preparation Package GMP	0 days	6/3/2019	6/3/2019																																
142	Early Foundation and Structural Package No. 2	29 days	6/18/2019	7/29/2019																																
143	CM Bid Early Foundation and Structure Package	15 days	6/18/2019	7/8/2019																																
144	Develop Early Foundation and Structure Package GMP	6 days	7/8/2019	7/15/2019																																
145	Award Early Foundation and Structure Package GMP	0 days	7/29/2019	7/29/2019																																
146	CONSTRUCTION	698 days	6/20/2019	2/21/2022																																
147	Site Mobilization	0 days	6/20/2019	6/20/2019																																
148	Substantial Completion - Phase 1 "Enabling Work"	0 days	8/12/2019	8/12/2019																																
149	Substantial Completion - Phase 2 "Building Construction"	0 days	6/15/2021	6/15/2021																																
150	Final Completion, Closeout and Commissioning	34 days	6/15/2021	7/30/2021																																
151	FFE/Technology Installation	34 days	6/15/2021	7/30/2021																																
152	Teacher/Staff Move-In	21 days	8/2/2021	8/30/2021																																
153	Occupancy	0 days	8/30/2021	8/30/2021																																
154	Demolish Existing School	67 days	7/3/2021	10/4/2021																																
155	Parking Lot and Playfield Construction	56 days	10/4/2021	12/20/2021																																
156	Substantial Completion - Phase 3 "Demolition and Site Work"	0 days	12/20/2021	12/20/2021																																
157	Closeout	46 days	12/20/2021	2/21/2022																																
158	Final Completion	46 days	12/20/2021	2/21/2022																																
159	LEED-S Construction Submission	46 days	12/20/2021	2/21/2022																																