THE NEW W. EDWARD BALMER SCHOOL

NORTHBRIDGE, MASSACHUSETTS



SCHOOL BUILDING COMMITTEE MEETING

DECEMBER 18, 2018











AGENDA

DD Progress Report

Development of Site and Building Design:

- Cut & Fill Study
- Site drainage plan construction phasing of the 36" storm drain
- Retaining Wall Gravity Wall best option
- Structural Brace Frames resolved
- User Group Meetings next level of detail in room design

Façade:

- Discussion of SD design quick refresher
- Exterior Façade Design materials and colors discussion
- Cost Discussion



DD PROGRESS REPORT

- Working Group Meeting Playground Design and Equipment 1
- **12/4** Structural Coordination Meeting
- 12/5 Site/Civil Design Meeting
- 12/6 Interiors Internal Design Meeting
- **12/10** Specifications Internal Meeting
- 12/12 User Group/ Staff Meetings at NES next level of detail
- 12/13 Efficiency/ LEED Meeting/ Mechanical Meeting


Upcoming:

- 12/19 User Group/ Staff Meetings at NES next level of detail
- 1/8 Working Group Interiors, Landscape/ Playground Design 2
- 1/9 Hardware/ Safety/ Security Meeting



CUT & FILL STUDY

- Nitsch Engineering in process of 3-D surface modeling the site
- Once complete, will much easier to evaluate site balance
- Investigating cost/ benefit of raising building +6" - +1'-0"
- Looking at specific cut hot spots like west drive and east property line




SITE DRAINAGE DESIGN

36" Storm Drain:

- Appears too crowded between existing and new building
- Looking at alternate layout




EAST PROPERTY LINE - SITE SECTION





EAST PROPERTY LINE - RETAINING WALL



EAST PROPERTY LINE - RETAINING WALL






STRUCTURAL - BRACED FRAMES

- Resolved several problem locations of braced frames
- C-Wing was priced as Moment Frames, and we found a way to use braced frames; some advantages to this for system continuity
- Some revisions to architectural walls will result changes underway right now



USER GROUP MEETINGS – ROOM DATA SHEETS




FACADES - PANEL COLOR AND MATERIALS





SD Material - "Copper Patina" Corrugated metal siding






1. Mixed wood look/ Green windows



2. Mixed wood look/ Maroon windows







Re.1-2. Layered wood look/ narrow horizontal slat product



narrow horizontal slat product



Re. 3. Color block look/ panel product





Re 3. Color block look/ panel product

DD WORKING GROUP SCHEDULE HIGHLIGHTS

| DD Phase Activity | MEETING |
|---|----------|
| Playground and Outdoor Learning Spaces | 12/4/18 |
| Exterior Materials, Site & Building design updates | 12/18/18 |
| MEP FP Systems | 1/2/19 |
| Interiors Presentation, Site Design/Playgrounds update | 1/8/19 |
| Interior Design of Instructional Spaces, Interior Materials | 1/15/19 |
| LEED Presentation | 2/5/19 |
| Issue 90% DD Pricing Drawings to Estimator | 2/22/19 |
| DD Estimate Due/ Reconciliation | 3/14/19 |
| DD VE Items Due | 3/29/19 |
| 100% DD documents to MSBA | 4/5/19 |

